

Colonial Development Fund Schemes.

(1) Quarterly Progress Reports.

(2) Annual Audited Statement of Account.

Previous

23214/34.

Subsequent

1936.

B/123

2. A/Governor Wade 295 _____ 19th June 35
Trans. the Treasurer's certified statement of receipts
& Expenditure for the year ending 31st March 1935.

Auth to A/100 Dept.

Account Dept
? You will take the necessary
action with the S.C.A. & the
Treasury.
C.A. Roswith
26/7/35

O.C.A.
The issues from the C.O.D.
during 1934/35 are correctly shown
on the enclosure to No 2 can you
certify please?
H. Palmer
9/8/35

No. 3578/12.

Mr. Palmer,
Statement at No. 2 certified.

J.P. Fisher
Director of Colonial Audit.
20th August, 1935.

(1) Statement of ^{over} under issues attached.
(2) Draft to Gov here with.

Copy of (a), (b) & original enclosure to No. 2
From myself

Roswith
21/8 atman

3 To Kempa 642 (2 times) cons 22 Aug 35

off to Treas
also Dept
State
To Treasry. (orig. encl. 2, of 2A + 3) B/16 27/8/35

5. A/Gov. Deputy Walsh 430 (the Mail) _____ 22nd Aug 35
Trans. progress report in respect of C.O.D. schemes for
the quarter ended 30th June 35
Auth. to A/100 Dept.

Account Dept
? you will take the necessary
action
a 7 June
29/8

A statement of over and under issues is attached.

Note 40: A/c: to issue the following

Scheme	208	£550	Grant
"	223	£1500	"
"	291	£800	"
		<u>£2850</u>	

Mr. L.S. Smith to see.

L.S. Smith 11/9/35

atman
9.9.35

Roswith
9.9.35
atman

6 Gov: Byrne - No. 551 - 22.10.35
Indicates amount to be made in Statement of Receipts (Expenditure in (3) in respect of Scheme No 286. Kenya - E.C. Power Investigation. Also that monthly Statements of the Nairobi Farm Store Operating Accounts have now been transmitted under cover of his despatch No. 542 of 21.10.35 (38042/35)

7 Gov: Byrne - No. 582 - 14.11.35
Two progress reports in respect of C.D.F. current schemes Nos. 208, 223, 285, 287, 288 & 291 for 1st Qtr under 30th Sep 35. Comments regarding other schemes as indicated.

To President

Before sending Nos 6 & 7 to Accounts Department, as regards further payments from the C.D.F., you may care to see the progress reports. With the exception of the report on Scheme No 223 (Deter Fly Control) there is little information in them.

A. J. G. Smith
4/12/35
President

To Governor

It is not clear whether previous reports in respect of scheme 285 have gone to the Deter Fly Committee of the E.A.C. apparently not. Unless there is some good reason for the

continuing - E.S. that further periodic reports, registration statements, etc. should be sent to the Committee as a matter of course.

Wife

Wife

5/12

Registers have been unable to trace any further periodic reports on the Kenya scheme.

I submit Draft
A. J. G. Smith
12/12/35

To J. Hemming etc 20/12/35
(etc Report in 1, 5 & 7)

sent to A. J. G. Smith

No. 6 I have amended the Record Sheet to show the Colonial Development Fund liability as one half of the expenditure reported and corrected the entries on our copy of the over and under statement.

Send copy to Treasury l.f. reference our letter of 27 August 1935.

No. 7. A statement of over and under issues is attached.

The covering despatch gives sufficient explanation as to why no reports are submitted in the cases of schemes 51, 209a, 284, 349, 350, 351 and 352, but no mention is made of scheme No. 286.

According to the Progress Report under 1. this scheme

see 9

30

Dep. to
Off. Dept.

The wife
shd. see
CPA

has been
no 400 221/36
Ba

scheme is completed and the remaining expenditure requires allocation between Kenya and Uganda ? enquire of Crown Agents how the matter stands.

Scheme 289/90. On present information this scheme is seriously overissued. ? requisition pp. and consider whether recovery of the amount overissued is necessary.

Note 402 A/cs to issue the following

Scheme	208	£550	Grant
"	223	£1480	"
"	287	300	"
"	288	500	"
"	291	200	"
		<u>£3030</u>	

Notes
Ba

Mr. E. G. Smith to see.

L. Smith 9/1/36

A. Harvey
8-1-36
A. Harvey 8/1/36

B. James
8/1/36
also

7 To Treasury with copy of No 6 17-1-36

Mr. Palmer

with regard to Scheme 289/90, it is clear from 3855/35 that expenditure on the roads in the mining area has been suspended and is unlikely to commence for several months yet.

A

A note to revert £2000 (loan), this being considered as covering the revenue ^{of £2,100} made on 6 July 1935.

As regards the roads in the Tea areas we have received no information regarding the progress of the work since we were on this point.

? enquire of Governor, pointing out that no progress report has been received since that involved with

and inform him of A. J. Gallie

Mr. Palmer

18/1

Mr. Palmer
H. See the minutes below No 16 on 23/09/1/24. See Sanpatis dated the 27th Dec. 1935, the Gov. report that the amount was anticipated to

X. Colby
L. Smith

Expended in 1935 £4850.

In view of this is it still necessary to recover any of the loan?

C. J. Furze
30.1.36

No, in fact a further issue might from the C.D.F. would appear to be justified. I think however we should call the Govt's attention to the fact that a "progress report" should be rendered giving the financial position (even if there is no "progress" to report) so that the necessary issues can be made from the C.D.F.

Draft course herewith.

C. J. Furze
31/1/36

L. Agnew
W. Rouse
20/1/36

12 Kenya No 111.

28.3.6 1936

Subd. to
A/c Dept.

Transmits progress reports on C.D.F. schemes enumerated for the quarter ended 31 December, 1935.

Copy of the Report in Scheme 22 (Petrol for control) to Mr. Keenan with Mr. Lee's Compliments Ref. 11. Account Dept to take the necessary action re. repaid finance

C. J. Furze
17.3.36

Para. 4 (new by C.D.F.) is 7 particular interest.

W. Lee
17/3

J. J. Pascoe
18/3
at once

in Palmer

a statement of over and under issues is annexed.

? note 402 for 15 issue

Scheme 287.	30 S.I. complete
289	5000 L /
290	3000 L /
291	100 S / complete
349	500 S /
349	
2 9630	

Noted
J. J. Pascoe

J. J. Pascoe
27/3/36

W. Lee
27/3/36

10 To Kenya 106. 15.11.1936

E.A. Council - 30 - 25.12.35

Certs. & returns to Govt to receive subsequent reports as they come in.

DESTROYED UNDER STATUTE This can be put by

We must remember to send follow-up reports.

W. Lee
17/2

①

13 So. Hemming (w/c. Report) 8/12 - 31 MAR 1956
222 in 12

14

Period ended 31 March 1936

Table of Receipts and Expenditure from the Colonial Development Fund

showing amounts overissued or underissued

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)		
Scheme No. and Title	Nature of assistance G. - Free Grant IG. - Interest Grant L. - Loan	Issues to date £	Total			Amount chargeable to Fund £ s. d.	Overissue £ s. d.	Underissue £ s. d.	Notes
			(a) expenditure (b) receipts to 3. 3. 36. £ s. d.						
344 350	Malama Control								
350	Malama	3,000 G	-	75 -	37 10 -	-	37 10 -		
349	Kisumu	18,220 G	-	900	900 - -		900 - -		
286	Hydro Electric Innovation	1000 £	859. 8. 3	(Not reported in 38075/12) 1718. 16. 6		859. 8. 3	-	-	Complete

Colony KenyaFile No. 8Period ended 31 March 1966

Table of Receipts and Expenditure from the Colonial Development Fund

showing amounts overissued or underissued

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)				
Scheme No. and Title	Nature of assistance G. - Free Grant IG. - Interest Grant L. - Loan	Issues to date £	Total (a) expenditure (b) receipts to date £ s. d.		Amount chargeable to Fund £ s. d.		Overissue £ s. d.		Underissue £ s. d.		Notes
			31 3 1966								
88 - General interest & natural resources	5,500 G.	6,125	07 00 (Transferred to Agric Dept)	3398 11 1. (actual) 1200 " 1. (1/3/55) 526 8 11 - 51/3/56	3398 11 1. (actual) 1200 " 1. (1/3/55) 526 8 11 - 51/3/56	-	-	* The actual left is 21,325 according to the Dept of Agric. was 2,3398. 11			
23 Tree fly control	0,600 G.	5,400	5277. 1 -	5277. 1 -	122 19 -	-	-				
86 Pyrethrum & Essential Oils Research (see below)	600 G.	600	557 13 -	557 13 -	42 7 -	-	-				
87 Visit of Agric Officer to Sultan W.	330 G.	300	330	330	-	30	-				
88 Parklands River Inigation Scheme	10,000 G.	850	900	900	900	50	-				
89 Road Const. (main area)	64,000 L.	2,100	7850	7850	7850	5,750	-	No reference is made to the 22. 11. 6 expenditure of 51,335.			
90 Road Const. (Ten area)	38,000 L.	500	3,650	3,650	3,650	3,150	-				
91 Encouraging plan into diversities affecting coffee etc R.N. 60248-1-350 AF	1,100 G.	1,000	1,100	1,100	1,100	100	-				

AIR MAIL

KENYA
No. 114



2078
GOVERNMENT HOUSE
NAIROBI
KENYA

RECEIVED

28^H February, 1936.

Rept.

Sir,

With reference to Sir Philip Cunliffe-Lister's (now Lord Swinton) Circular despatch of the 13th March, 1934, and to your Circular(2) despatch of the 17th December, 1935, on the subject of grants from the Colonial Development Fund, I have the honour to forward separate progress reports in respect of current schemes Nos. 208, 223, 285, 287, 288, 289, 290 and 291, and of schemes (unnumbered) in connection with Malaria Control Measures at Mombasa and Kisumu, for the three monthly period 1st October - 31st December, 19³5.

I have the honour to be,

Sir,

Your most obedient, humble servant,

Adm. Wade

GOVERNOR'S DEPUTY.

copy Report 223 to G. Hemming 13

Reports.
10.

THE RT. HON.
J.H. THOMAS, P.C., M.P.,
SECRETARY OF STATE FOR THE COLONIES,
DOWNING STREET, LONDON, S.W.1.

NAIVASHA LIVESTOCK RESEARCH STATION;

QUARTERLY REPORT - 1st OCTOBER - 31st DECEMBER, 1936:

- (1) Kenya. Livestock Research Station, Naivasha.
- (2) Originally December, 1931. August 1934 in respect of a further £11,000 to continue the Station for 3 years at £2,200 a year from 1st April, 1935.
- (3) In progress since date of approval.
- (4) The newly appointed manager Mr. Blundell took up his duties on the 1st October, 1936.
The work is progressing satisfactorily.
- (5) Vide (2) above.
- (6) No savings are anticipated.
- (7) Estimated expenditure in quarter commencing 1.1.36 £550. 0.0 Local
Estimated expenditure in quarter commencing 1.10.36 £1,100.0.0 Local
Actual expenditure in quarter commencing 1.7.35 550. 0.0 Local
Total actual expenditure from commencement of scheme to 30.6.35 £4,500.0.0
- (8) -
- (9) -
- (10) Yes.
- (11) Labour paid at standard rates.

QUARTERLY PROGRESS REPORT.

1st October to 31st December, 1935.

- (1) Kenya. Tsetse Fly Control - Scheme No. 223.
(2) 16th December, 1932
(3) Work commenced in Kaniadoto in October, 1933.
(4) A. Central Kavirondo - Port Victoria.

Six clearings have been completed. Their cleaning up and burning is being delayed by unseasonal rains.

Low-crop production is being allowed in the middle portion of each clearing. A margin of 200 yards is being kept as a barrier between the crop lands and the uncut bush blocks on either side. This early development of clearings is experimental and is being carefully watched to ensure that infection is not contracted by people working in the clearings. Obviously such early occupation is to be desired if it can be prompted without detriment to occupiers.

2. Tsetse destruction in the isolated blocks, by hand-catching (three blocks) trapping (three blocks) and pupa destruction (all blocks) is progressing satisfactorily.

3. The interest of the local population has not waned. Their great keenness to re-occupy the Lake shore promises well for the future though at the moment, whilst fly is still present in considerable numbers, it is a source of some anxiety.

B. Lambwe Valley. The protective clearing made across the southern section of the Lambwe Valley has been extended to the hill slopes on the west to prevent movements of

G. Pallidipes along the road leading to Karungu.

A de-flying station has also been provided to ensure that no tsetse are conveyed by motor vehicles and labourers leaving the infested area by this road. Several corridors have been made through the more heavily fly-infested bush in Riamakanga to effect an artificial concentration of the tsetse in this area, and to facilitate trapping. The vegetation in these corridors has been burnt; and it is hoped that the new young luscious grass will attract game into the corridors and thus further induce flies to the vicinity of the traps.

The clearing of bush in known, primary breeding grounds has been delayed in order to complete the corridors, and to clean up the main clearing. The supply of native labourers is insufficient to maintain steady progress throughout a prolonged period; but there is some compensation in the improved quality of the work done by these labourers who have remained in employment for several months. The method of task work practised by the field overseer has done much to raise the standard of native labour, and to impress on the native mind the benefits of systematic work. Further efforts are being made to inaugurate regulated cultivation for the production of food and cash crops and to maintain the bush-cleared areas.

2. Studies on the movements and the activities of G. Pallidipes have been continued in areas with different fly densities; and evidence on the predilection of the fly for certain feral hosts is being accumulated. The feeding habits, especially the rate of ^{engagement} ~~engagement~~ on several animals have been investigated and it is hoped to show at a later date, that the feeding of the tsetse fly influences the movements of the fly and the distribution.

distribution of breeding places.

3. The primary or more permanent breeding places have been located in Oteuk and Riamakanga. These are situated in the recognized typical or classic bush areas. There are, however, many atypical sites which have been found to contain numerous pupae; they are widely scattered and occur under a variety of conditions. It is believed that these atypical sites are temporarily used when general conditions are most favourable to the spread of the species. The factors influencing the choice of these places is being investigated.

Predacious larvae of the genus *Idgia* have been observed to feed on pupae of *G. Pallidipes*; and a few pupae apparently parasitised by a fungus, have failed to develop into adult flies.

4. A number of new traps have been designed by the field overseer, and tested against *G. Pallidipes*.

A simple box trap has shown considerable improvement on the single screen trap, and a slight improvement, at least, on the Harris' trap. The cost of material for this box trap and its construction, is very much less than the Harris' trap. Large numbers of this type of trap have been made; they will be tested in further experiments; and the catches compared with those of other traps in different parts of the Lambwe Valley.

(5)

End of 1936.

(6)

No variation.

(7)

Estimated expenditure in the quarter commencing
1.1.36 £400. 0. 0 Local

Estimated expenditure in the quarter
commencing 1.10.35 £1,175. 0. 0 Local

Actual expenditure in quarter
commencing 1.7.35 £ 793.12.35 Local

Total actual expenditure from
commencement of scheme to 30.6.35 £2,908. 8. 35.

4. 14
(8) -

(9) -

(10) Yes.

(11) Labour paid at standard rates.

PYRETHRUM AND ESSENTIAL OILS RESEARCH:

QUARTERLY REPORT - 1st OCTOBER - 31st DECEMBER, 1935:

- (1) Kenya. Pyrethrum and Essential Oils Research.
- (2) 9th July, 1934.
- (3) 19th July, 1934.
- (4) The pyrethrum drying investigation is nearing completion.

The stills are in full use in connexion with the essential oils experiments.

- (5) Research is continuous.
- (6) No savings anticipated.
- (7) Estimated expenditure in quarter commencing 1.1.36..... £ 38. 0. 0. Local
- Estimated expenditure in quarter commencing 1.10.35 £ Nil.
- Actual expenditure in quarter commencing 1.7.35 £10.10.0. Local.

Total actual expenditure from commencement of scheme to 30.6.35..... £130.10.37. Local
 378.12.51. United Kingdom.

- (8) -
- (9) -
- (10) Yes.
- (11) No labour concerned.

QUARTERLY PROGRESS REPORT.

1st October to 31st December, 1935.

- (1) Kenya. Mr. Gillett, Agricultural Officer, visit to India and Java. Coffee Investigational Work. Scheme No. 257.
- (2) 13th December, 1934.
- (3) 7th September, 1935.
- (4) Mr. Gillett left England for Bombay on the 7th September, 1935, on completion of his leave. He will furnish a diary and report on his return to Kenya in February, 1936.
- (5) February, 1936.
- (6) No saving is anticipated.
- (7) Estimated expenditure in quarter commencing 1.1.36 £ 40 Local.
Estimated expenditure in quarter commencing 1.10.35 £267. 9.50 United Kingdom.
Actual expenditure in quarter commencing 1.7.35 £22.10.50 United Kingdom.
Total actual expenditure from commencement of scheme to 30.6.35 Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) No labour concerned.

17

QUARTERLY PROGRESS REPORT.

1st October to 31st December, 1935.

- (1) Kenya. Perkarra River Irrigation Scheme.
No. 288.
- (2) 6th March, 1935.
- (3) 5th September, 1935.
- (4) The survey and investigation proceeded throughout the quarter.
- (5) 5th March, 1936.
- (6) No savings anticipated.
- (7) Estimated Expenditure in quarter commencing 1.1.36 £ 398 Local.
- Estimated expenditure in quarter commencing 1.10.35 £ 401.13.0 Local.
- Actual expenditure in quarter commencing 1.7.35 £ 262.13.25. Local.
- Total actual expenditure from commencement of scheme to 30.6.35 £ 0. 4.00 Local.
40. 9.11 United Kingdom
£ 40.13.76
- (8) -
- (9) -
- (10) Yes.
- (11) Labour paid at standard rates.
-

18

QUARTERLY PROGRESS REPORT.

Let October to 31st December, 1935.

- (1) Kenya. Road Construction in Mining Areas.
Scheme No. 259.
- (2) 14th February, 1936, in respect of £64,000.
- (3) 5th March, 1936.
- (4) In November the Central Roads and Traffic Board considered the report of the Committee appointed to investigate the details of expenditure of the loan. The Board advised various alterations to the details of the scheme as originally sanctioned, and in consequence the Secretary of State was approached with a view to obtaining approval in respect of these alterations.
- (5) Dependent on receipt of approval as mentioned in (4) above.
- (6) No savings anticipated.
- (7) Estimated expenditure in quarter commencing 1.1.35 £5,000.Local.
Estimated expenditure in quarter commencing 1.10.35 £4,050.Local
Actual expenditure in quarter commencing 1.7.35 Nil.
Total actual expenditure from commencement of scheme to 30.6.35 Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) Labour paid at standard rates.

19

QUARTERLY PROGRESS REPORT.

1st October to 31st December, 1935.

- (1) Kenya. Road Construction in Tea Areas.
Scheme No.290.
- (2) 14th February, 1935, in respect of
£25,000.
- (3) 5th March, 1935.
- (4) The detailed survey of the Lumbwa-Kericho
Road was completed, and the report with
details of expenditure is to be considered
by the Central Roads and Traffic Board
in January, 1936.
- (5) Dependent on approval of report as
mentioned in (4) above.
- (6) No savings are anticipated.
- (7) Estimated expenditure in quarter
commencing 1.1.35£23,000. Local.
Estimated expenditure in quarter
commencing 1.10.35£ 650. Local.
Actual expenditure in quarter
commencing 1.7.35 Nil.
Total actual expenditure from
commencement of scheme to
30.6.35 Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) Labour will be paid at standard
rates.

COFFEE BERRY DISEASE RESEARCH

QUARTERLY REPORT - 1st OCTOBER - 31st DECEMBER, 1935:

- (1) Kenya. Investigation into diseases affecting Coffee and other remunerative crops.
- (2) 10th April, 1935.
- (3) 7th May, 1935.
- (4) Spectrographic apparatus has been ordered from the United Kingdom but has not yet arrived. The delay has been due to the necessity of withdrawing the original indent owing to more advanced apparatus becoming available. It is understood that the apparatus is now en route to Kenya.

The special greenhouse is under construction by the Public Works Department.

- (5) Dependent on arrival of apparatus, but the investigation will be continuous.
- (6) No savings anticipated.

(7) Estimated expenditure in quarter commencing 1.1.35	£400.	O.	O.	Local
		200.	O.	O U.K.
Estimated expenditure in quarter commencing 1.10.35.....	£500.	O.O	United	Kingdom
Actual expenditure in quarter commencing 1.7.35	Nil.			

Total actual expenditure from commencement of scheme to 30.6.35 Nil.

- (8) -
- (9) -
- (10) Yes.
- (11) No labour concerned.

QUARTERLY PROGRESS REPORT.

1st October to 31st December, 1936.

- (1) Kenya. Malaria Control Scheme, Mombasa. 55⁰
- (2) 23rd July, 1936.
- (3) 15th March, 1936 (approximately).
- (4) Owing to initial difficulty in obtaining a suitable European for training and relief work, it has not been possible to post a permanent field assistant to Mombasa for the proposed investigation. Six Africans are in training, however, and it is hoped to have the work thoroughly in progress during the next three months.
- (5) December, 1936.
- (6) No savings are anticipated.
- (7) Estimated expenditure in quarter commencing 1.1.36 £75 Local.
- Estimated expenditure in quarter commencing 1.10.35 Nil.
- Actual expenditure in quarter commencing 1.7.35 Nil.
- Total actual expenditure from commencement of scheme to 30.6.35 Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) Labour will be paid at standard rates.

22

QUARTERLY PROGRESS REPORT.

1st October to 31st December, 1935.

- (1) Kenya. Malaria Control Scheme, Kisumu. 249
- (2) 23rd July, 1935.
- (3) 1st January, 1936.
- (4) A detailed survey of the Lake shore is being made to provide technical data for work on the Gulf Head and aerodrome shore, Partington's Dyke and the Kisart River. This should be completed by about the end of April. Work on seepage areas has been commenced. Many wells have been dug preliminary to selecting suitable ones for the installation of pumps and the accompanying concrete watering and washing emplacements. Ploughing of areas selected for tree planting is being carried out and one tree nursery has been established.
- (5) December, 1935.
- (6) No savings anticipated.
- (7) Estimated expenditure in quarter commencing 1.1.36 £900.0.00 Local.
- Estimated expenditure in quarter commencing 1.10.35 Nil.
- Actual expenditure in quarter commencing 1.7.35 Nil.
- Total actual expenditure from commencement of scheme to 30.6.35 Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) Labour is paid at standard rates.

Mr. Palmer 4/1/76

Mr. Boyd 4/1/76

Mr. Perkins 10/2

Sir C. Parkinson. *Mr. Boyd 11/2*

Sir G. Tomlinson.

Sir C. Bottemley.

Sir J. Shuckburgh

Permt. U.S. of S.

Parly. U.S. of S.

Secretary of State.

13 February, 1936

Sir,

I have etc. to refer to your

despatch No. 782 of the 14th of November

last, forwarding progress reports on

certain Colonial Development Fund

schemes and to ^{state} ~~inform you~~ that it

would be appreciated if reports could in

future also be forwarded in the case ofschemes ^{on which} ~~where~~ work ~~thereon~~ has been

suspended. As these reports show the

financial position, they contain the

information on which it is possible to

decide whether any further issues are

required to be made from the Colonial

Development Fund. Whilst reference to

the amount which it is estimated will be

spent on a scheme, may be found in

despatches ~~from you~~ dealing with other

matters

DRAFT.KENYA.NO. 106.GOVERNOR*copy to Treas. (2 or 38070/35)*

FURTHER ACTION.

atters (estimates, schedules of
ditional provision etc.) you will
preciate that in the absence of the
gress reports, it is not possible to be
tain what is the latest financial
ition on each scheme. Thus, in the case
Schemes Nos. 289 and 290, the last progress

ports received were those contained in

Wade's
~~Prilling's~~ despatch No. 233 of ^{the} ~~16~~ ^{at} ~~May~~ (1)

5. These justified issues of £2,100 and

0 from the Fund and in the absence of

ther progress reports no ~~more~~ further

ues have since been made. It appears,

ever, from your despatch No. 649 of ^{the} 27th of

ember 1935 that ~~amount~~ ^{issue of} a further £2,000

~~had been issued~~ ^{had been justified} by ^{1/} 31st December 1935.

2. In the case however of schemes

the expenditure chargeable against

Colonial Development Fund is controlled

the Colonial Office or the Crown Agents

the Colonies, (e.g., Schemes Nos. 51, 52

, 284 and 286) I agree that, as stated in

ircular despatch No. 2 of ^{the} ~~17~~ ^{at} ~~December~~ 1935,

progress

C. O.

Mr.

Mr.

Mr.

Sir C. Parkinson.

Sir G. Tomlinson.

Sir C. Bottomley.

Sir J. Shuckburgh.

Permt. U.S. of S.

Parly. U.S. of S.

Secretary of State.

progress reports need not be

rendered to me.

I have, etc.

(Signed) J. H. THOMAS

DRAFT.

FURTHER ACTION.

51. Col. Vet. Settlements
52. G.A. Railway Schemes
209 & 210 Local Development
284 Col. Agric. Settlements
286 Hydro-Elec. Investigations
(controlled by G.A.)

Colony Kenya

Period ended 31st December 1935

file 38040/35

25

Table of Receipts and Expenditure from the Colonial Development Fund

showing amounts overissued or underissued

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Scheme No. and Title	Nature of assistance G. - Free Grant IG. - Interest Grant L. - Loan	Issues to date £	Total (a) expenditure (b) receipts to 31.12.35 £ s. d.	Amount chargeable to Fund £ s. d.	Overissue £ s. d.	Underissue £ s. d.	Notes
108 - Mineral content of Natural Pastures	G.	£5,600	6,150	6,150	-	550	
123 - Loc Loc Fly control	G.	£3,920	5,408 8 8	5,408 8 8	-	1,488 8 8	
85 - Pyrethrum Essential Oil Research	G.	£600	600	600	-	-	
84 - Visit of Agricultural Officer to India & Java	G.	£330	290	290	-	290	
86 - Visit of Agricultural Officer to India & Java	G.	1,000	700	186 6 6	593 13 6	-	Capendence of scheme by amount of £5,000 - £4,300 = £700
88 - Perkerra River Irrigation Scheme	G.	£1,000	850 13 9	850 13 9	-	500 13 9	
91 - Investigation into diseases affecting coffee & other crops	L.	£99,000	5,000 0 0	5,000 0 0	2577 8 6	2,400 0 0	X in balance in the ledger - but on 23/10/35 1/24 kept up at least £5,000 will keep by 11/1/35
	G.	£1,100	1,020	1,020	-	220	

C. O.

S.O. for Mr. Lee's signature

Mr. Grossmith

Mr. *Lee 15/12/52*

Mr.

Sir C. Parkinson.

Sir G. Tomlinson

Sir C. Bottomley.

Sir J. Shuckburgh

Permt. U.S. of S.

Parly. U.S. of S.

Secretary of State.

DOWNING STREET.

20 December, 1952.



Very Dear Hemming.

In 1937 we consulted the Tsetse Fly Committee and Parliamentary Council on an application ^{from Kenya} the Govern^{ment}

of Kenya for a free grant of £5,000 from the Colonial Development Fund for the purpose of financing a campaign to eradicate tsetse fly in the South and Central Kavirondo Districts of Kenya. (The reference to your papers is E.A. 4/39).

The grant was approved and work was started in 1938. We have received progress reports from Kenya to date in accordance with the standing instructions regarding schemes financed by the Fund from the Colonial Development Fund.

Reports flagged.

DRAFT.

Francis

Z HEMMING ESQ., C.B.E.,

(See No 7 on 18307/52)

FURTHER ACTION.

File to go to

Accounts B.

but I am afraid that letters
there have not been communicated
to

~~it occurs to me that the Isetse Fly~~

~~Committee may be interested to see~~

~~them.~~ ^{now however,} I enclose/copies of the reports

of work done in 1935, and if, ^{as I assume, you} ~~would~~ wish to be kept in touch with this work,
~~undoubtedly~~ I will see that copies of

all future reports are sent to ^{you} ~~the~~

~~Committee.~~

Yours sincerely,

FRANK C. JEB.

AIR MAIL

KENYA
No. 592.



38070135
GOVERNMENT HOUSE
NAIROBI
KENYA

RECEIVED
23 NOV 1935
C. O. REGY

14 November, 1935.

Sir,

With reference to Sir Philip Cunliffe-Lister's Circular despatch of the 13th March, 1934, on the subject of grants from the Colonial Development Fund, I have the honour to forward separate progress reports in respect of current schemes Nos. 208, 223, 285, 287, 288 and 291 for the three monthly period 1st July-30th September.

2. There is no local progress to report in respect of schemes 51B, 284, and 209A, or of schemes in connection with (a) Sisal Softening Factory in the United Kingdom, (b) By-Products Factory at Eldalat, (c) Malaria Control in Kisumu and Mombasa. In the case of the last mentioned scheme, financial details in respect of Mombasa are still under consideration, while work at Kisumu has not yet started. In the case of schemes 289 and 290, which provided for the construction of roads in the Mining and Tea areas of the Colony, the report of the Committee of the Central Roads and Traffic Board referred to in Mr. Walsh's despatch No. 430 of the 22nd August, having been accepted by the Board on the 4th November is now under consideration and will form the subject of a separate despatch. Accordingly separate progress reports are not submitted in respect of any of the above mentioned scheme.

I have the honour to be,

Sir,

Your most obedient, humble servant,

BRIGADIER-GENERAL.

G O V E R N O R .

THE RIGHT HONOURABLE
MALCOLM MACDONALD, P.C., M.P.,
SECRETARY OF STATE FOR THE COLONIES,
DOWNING STREET, LONDON, S.W.1.

Copy below.

Copy of Treatise Fly Report
to F. Hamming

(8)

(5)

27

28

QUARTERLY PROGRESS REPORT.

1st July, 1935, to 30th September, 1935.

- (1). Kenya. Livestock Research Station, Naivasha. Scheme No. 208.
- (2). Originally December, 1931. August, 1934, in respect of a further £11,000 to continue the station for 5 years at £2,200 a year from 1st April, 1935.
- (3) In progress since date of approval.
- (4) The animal houses, laboratory and water supply referred to in the last quarterly report have been completed.

Owing to the absence of a Manager during August and September, the Research Officer's time was fully occupied with farm duties and it was therefore not possible to do more than begin certain experiments.

Lucerne, napier-grass and canna have been successfully established and it is proposed to extend these crops.

Contagious abortion has been eradicated.

The cattle appear to have recovered from the drought of the last two years.

- (5) Vide (2) above.
- (6) No saving is anticipated.
- (7) Estimated Expenditure in quarter commencing
1.10.35 £550. Local
Estimated Expenditure in quarter commencing
1.7.35 £1100. Local.
Actual Expenditure in quarter commencing
1.4.35 Nil.
Total Actual Expenditure from commence-
ment of Scheme to 31.3.35 £4500.
- (8) -
- (9) -
- (10) Yes.
- (11) Wages paid are not less than standard rates.

QUARTERLY PROGRESS REPORT.

1st July, 1935, to 30th September, 1935.

- (1). Kenya. Tsetse Fly Control: Scheme No. 223.
- (2). 16th December, 1932.
- (3). Work commenced in Kaniadoto in October, 1933.
- (4). A. South Kavirondo, Kaniadoto.

Experimental work ceased here at the end of September. Briefly, the results are the freedom from G. palpalis of the upper portions of the Nthiwa and Pala streams and the reduction of fly to a low density on about a mile of the Kuja River. From five to six square miles of land have been made available for settlement and settlers are establishing themselves.

2. The reductions of fly in the Kuja River block is being continued.
 3. The method appears to be practical and economical. It is to be continued with local funds for the progressive elimination of G. Palpalis down the Kuja River.
 4. A comprehensive report is being prepared on the two years' work in this area.
- B. Central Kavirondo.- Port Victoria.

5. Four clearings have been made and the cut bush is awaiting dry weather for burning.
6. Fly destruction by hand-catching and pupae collection is proceeding satisfactorily in three blocks of bush. Trapping has been started in one block and another block is ready for its traps. Fly-rounds are going on in all blocks.
7. Valuable data are being collected on the breeding of G. palpalis in this type of country.
8. The local population is taking great interest in the work and applications are already being made for settlement.

C. Lambwe Valley.

The western flanks of the protective clearing immediately north of Korea Hill have been burnt with satisfactory effect. The remainder of the cleared strip has been prepared for burning; and it will be set on fire as soon as the rains are completely over. Additional corridors have been made to isolate the infested dense bush of Riamakanga from the more densely fly-infested area of Otouk; and to create small patches of bush for intensive trapping. During the last two months there has been a decrease in the number of labourers. Many have returned to their homes to attend to domestic duties, and to cultivate their "shambas". The reduced number of labourers will naturally retard the progress of the work, but it is interesting and encouraging to note that many of the local natives, who are now generally reputed to be listless, have served continuously for periods of six and eight months.

Permission to cultivate an area of land in the western flank of the clearing has been granted to induce natives to remain in the area, and to assist in maintaining the protective clearing.

2. Studies of the breeding grounds of Glossina pallidipes have been continued. A line transect has been made from the river to the Gwasssi hills, and a record made of the number, and sites, of breeding places, and of the nature of the vegetation. There is a marked concentration of breeding places in, and near, dense bush along the river Lambwe, and in patches of bush away from the river. Investigations are now directed to ascertain whether these concentrations are due to the existence of surface or other water, to suitable climatic conditions provided by dense bush, or to frequent visits of game to the

watering places or bush; or whether they are due to one or several conditions dependent upon these factors

3. There has been a decided drop in the number of flies caught in all the rounds. This drop appears to be associated with rainfall, humidity and temperature; it is most marked where, normally, the fly population is most dense. In the less heavily infested blocks the difference in fly catches is not so pronounced. Observations on the influence of elephant and the movements of the herds have been continued; and attempts have been made to ascertain the relation, if any, between buffalo and the density and movements of G. pallidipes.

4. Experiments with traps of various designs have proved to be of interest and value. Modifications of the simple screen trap, and of the box and pagoda traps, with cloths of different colours have been tested. Although these experiments are not yet complete, certain improvements have been introduced with good effect. Trials are being conducted on the advantages and disadvantages of stationary and moving traps.

5. While these experiments and observations are proceeding, an attempt is being made to reduce the fly-infestation in the most southerly blocks by means of the simple screen traps; and by partial clearing of bush.

(5). End of 1936.

(6). No variation.

(7). Estimated Expenditure in the quarter commencing 1.10.35	£1175	Local.
Estimated Expenditure in the quarter commencing 1.7.35	£1325	Local

Actual Expenditure in quarter commencing 1.4.35

Total Actual Expenditure from
commencement of scheme to 31.3.35 £2115:9:00 Local.

(8). -

(9). -

(10). Conditions attached to the grant are being observed.

(11). All labour is voluntary and paid at standard rates.

No children are employed.

33

QUARTERLY PROGRESS REPORT.

1st July, 1935, to 30th September, 1935.

- (1). Kenya. Pyrethrum and Essential Oils Research. Scheme No. 285.
- (2). 9th July, 1934.
- (3). 19th July, 1934.
- (4). Large scale distillations of peppermint, geranium, and other plants have been made which have permitted of variations in the usual technique to be studied.
- A number of types of pyrethrum drying plants have been studied, and a number of points of importance have been discovered though it is not yet possible to make recommendations as to the best type of drier.
- Investigation is proceeding.
- (5). Research is continuous.
- (6). No saving is anticipated.
- (7). Estimated Expenditure in quarter commencing 1.10.35 Nil.
- Estimated Expenditure in quarter commencing 1.7.35. £ 90:17:12 United Kingdom)
- Actual Expenditure in quarter commencing 1.4.35 7:92 Local
£ 2:10:94 United Kingdom)
£ 2:18:86
- Total Actual Expenditure from commencement of scheme to 31.3.35 £130: 2:45 Local
376: 1:57 United Kingdom)
£506: 4:02
- (8)) -
- (9)) -
- (10). Yes.
- (11). No labour concerned.

34

QUARTERLY PROGRESS REPORT.

1st July, 1935, to 30th September, 1935.

- (1). Kenya. Mr. Gillett, Agricultural Officer - visit to India and Java. Coffee Investigations Work. Scheme No.287.
- (2). 13th December, 1934.
- (3). 7th September, 1935.
- (4). Mr. Gillett left England for Bombay on the 7th September, 1935, on completion of his leave. He will furnish a diary and report on his return to Kenya in February, 1936.
- (5). February, 1936.
- (6). No saving anticipated.
- (7). Estimated Expenditure in quarter commencing 1.10.35 £290 United King
Estimated Expenditure in quarter commencing 1.8.35 Nil
Actual Expenditure in quarter commencing 1.8.35 Nil
Total Actual Expenditure from commencement of scheme to 30.9.35. Nil.
- (8). -
- (9). -
- (10). Yes.
- (11). -

35

4

QUARTERLY PROGRESS REPORT.

1st July, 1935, to 30th September, 1935.

- (1). Kenya. Perkerra River Irrigation Scheme.
Scheme No. 288.
- (2). 6th March, 1935.
- (3). 5th September, 1935.
- (4). The survey began in September, upon the arrival
of the Officer-in-Charge of the Survey from England.
- (5). February, 1936.
- (6). No saving is anticipated.
- (7). Estimated Expenditure in quarter
commencing 1.10.35 £500 Local
- Estimated Expenditure in quarter
commencing 1.7.35 £310 Local
- Actual Expenditure in quarter
commencing 1.4.35 4:65 Local
£ 40:9:11 United Kingdom.
£40:13:76
- Total Actual Expenditure from
commencement of scheme to
31.3.35 Nil.
- (8). -
- (9). -
- (10). Yes.
- (11). Labour will be paid at standard rates.

36

QUARTERLY PROGRESS REPORT.

1st July, 1935, to 30th September, 1935.

- (1). Kenya. Investigation into diseases affecting Coffee and other remunerative crops. Scheme No.291.
- (2). 10th April, 1935.
- (3). 7th May, 1935.
- (4). The Senior Agricultural Chemist whilst on leave ascertained that apparatus of an advanced type would be available shortly and this is awaited.
- (5). Dependent on arrival of apparatus, but the investigation will be continuous.
- (6). No saving is anticipated.
- (7). Estimated Expenditure in quarter commencing 1.10.35
- | | |
|--------------|-----------------|
| £200 | Local. |
| 10 | United Kingdom. |
| <u>£210.</u> | dom. |
- Estimated Expenditure in quarter commencing 1.7.35
- | | |
|--------------|-----------------|
| £200 | Local. |
| £610 | United Kingdom. |
| <u>£810.</u> | dom. |
- Actual Expenditure in quarter commencing 1.4.35 Nil.
- Total Actual Expenditure from commencement of scheme to 31.3.35. Nil.
- (8). -
- (9). -
- (10). Yes.
- (11). No labour concerned.


Copy to Treasury of (No 9)

KENYA.

No. 551



GOVERNMENT HOUSE,
NAIROBI,
KENYA



22 October, 1935.

Sir,

I have the honour to refer to your despatch No.642 of the 22nd August, 1935, on the subject of the certified Statement of Receipts and Expenditure for the year ended the 31st March, 1935, in respect of schemes assisted from the Colonial Development Fund, and to state that the words "Balance due from the Colonial Development Fund" on the receipts side of the statement in respect of scheme No.286 Hydro-Electric Power Investigation, should be altered to read "Balance, half of which is due from the Colonial Development Fund". It is regretted that this point was overlooked when the account was examined.

2. The audited statements of the "Naivasha Farm Fund Account" and the "Naivasha Farm Operating Account" for the year ended 31st March, 1935, have now been transmitted to you under cover of my despatch No.542 of the 21st October.

18/38043/35

(Amended - 1/10/35)

I have the honour to be,

Sir,

Your most obedient, humble servant,

BRIGADIER GENERAL.

* G O V E R N O R .

THE RT. HON. MALCOLM MACDONALD, P.C., M.P.,
SECRETARY OF STATE FOR THE COLONIES,
DOWNING STREET, LONDON, S.W.1.

Table of Receipts and Expenditure from the Colonial Development Fund

showing amounts overissued or underissued

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)
Scheme No. and Title	Nature of assistance	Issues to 31.8.35 £	Total (a) expenditure (b) receipts to 30.9.35 £ s. d.	Amount chargeable to Fund £ s. d.	Overissue £ s. d.	Underissue £ s. d.	Notes
	G. - Free Grant IG. - Interest Grant L. - Loan						
208 - Mineral content of natural pastures	£15,500	£ 5050:--	5600:--	5600:--	—	550:--	✓
223 - Tse Tse Fly control	£ 6,160	£ 2420:--	3940:9-	3940:9-	—	1520:9-	✓
285 - Extraction of Essential Oils	£ 600	£ 600:--	600:--	600:--	—	—	✓
288 - Preliminary survey for Irrigation Scheme based on the Perkera River	£1,000	£ 350:--	350:--	350:--	—	—	✓
291 - Investigation into disease affecting Coffee rubber crops.	£1,100	£ —	810:--	810:--	—	810:--	✓

AIR MAIL

KENYA
No. 430



5
GOVERNMENT HOUSE
NAIROBI
KENYA

RECEIVED

29 AUG 1935

C. O. REGY

22 AUGUST, 1935.

Sir,

With reference to Sir Philip Cunliffe-Lister's Circular despatch of the 13th March, 1934, on the subject of grants from the Colonial Development Fund, I have the honour to forward separate progress reports in respect of each current scheme for the three-monthly period, 1st April-30th June.

2. There is no local progress to report in connection with schemes 51B, 284, and 209A; schemes 251, 286, 53 and 249 have been completed, and work on scheme 287 is not yet begun. In the case of 289 and 290, which provided for roads in the Mining and Tea areas of the Colony, both schemes are being revised by a sub-committee of the Central Roads and Traffic Board and you will be advised, as early as possible, of the results of their investigations. Accordingly, no separate progress reports are included in respect of any of the above mentioned schemes.

I have the honour to be,

Sir,

Your most obedient,
humble servant,

ACTING GOVERNOR'S DEPUTY.

Copy of Traffic By Report
to F. Manning (5)

THE RIGHT HONOURABLE
MALCOLM MACDONALD, P.C., M.P.,
SECRETARY OF STATE FOR THE COLONIES,
DOWNING STREET,
LONDON, S.W. 1

40

QUARTERLY PROGRESS REPORT

1st April, 1935 to 30th June, 1935.

- (1) Kenya. Pyrethrum and Essential Oils Research.
Scheme No. 285.
- (2) 9th July, 1934.
- (3) 19th July, 1934.
- (4) The stills and steam boiler have been erected
and various yield trials have been made. Tests
are now in process on the effect of drying Eucalyptus
citriodora previous to distillation.

(5) Research is continuous.

(6) No saving is anticipated.

(7) Estimated expenditure in quarter commencing
1.7.35 Nil

Estimated expenditure in quarter commencing
1.4.35 £95.15.98 United Kingdom

Actual expenditure in quarter commencing
1.1.35 £110.4.27 Local

Total actual expenditure from commencement of
Scheme to 31.12.34 £19.18.18 Local
£376. 1.57

United
Kingdom

£395.19.75

(8) -

(9) -

(10) Yes.

(11) None.

QUARTERLY PROGRESS REPORT

1st April, 1935 to 30th June, 1935.

- (1) Kenya, Perkerra River Irrigation Scheme.
Scheme No. 288.
- (2) 6th March, 1935.
- (3) The survey will begin about the first week in September.
- (4) Vide 3 above. The Survey was postponed until after the rains and until the arrival of the Officer-in-Charge from England.
- (5) 6 months after the beginning of the survey.
- (6) No savings anticipated.
- (7) Estimated expenditure in quarter commencing
1.7.35 £310 local.
Estimated expenditure in quarter commencing
1.4.35 £40 local.
Actual expenditure in quarter commencing
1.1.35 Nil.
Total actual expenditure from commencement of
scheme to 31.12.34 Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) Labour will be paid at standard rates.

43

QUARTERLY PROGRESS REPORT

1st April, 1935 to 30th June, 1935

- (1) Kenya. Livestock Research Station, Naivasha.
 - (2) Originally December, 1931. August 1934, in respect of further £11,000 to continue station for 5 years at £2,200 a year from 1st April, 1935.
 - (3) In progress since date of approval.
 - (4) The work is progressing satisfactorily. Arrangements have been made to build a small laboratory and animal houses and to provide a suitable water supply.
 - (5) Vide (2) above.
 - (6) No variation.
 - (7) Estimated expenditure in quarter commencing
1.7.35£550 local.
Estimated expenditure in quarter commencing
1.4.35£550 local.
Actual expenditure in quarter commencing
1.1.35£375.
Total actual expenditure from commencement of
scheme to 31.12.34£4,125.
 - (8) -
 - (9) -
 - (10) Yes.
 - (11) Wages paid are not less than standard rates.
-

44

QUARTERLY PROGRESS REPORT

1st April, 1935 to 30th June, 1935

- (1) Kenya. Tsetse Fly Control, Scheme. No. 223.
- (2) 16th December, 1932.
- (3) Work commenced in Kaniadoto in October, 1933.
- (4) A. South Kavirondo: Kaniadoto.

Work is proceeding here on the lines laid down. Hand-catching of adults and destruction of pupae are being continued in Blocks I, II, III and more recently we have had to substitute this method for the trapping in Block VI where the traps had reduced density to a point beyond which they failed to make any further impression.

2. Settlement of the area reclaimed around Blocks I, II and III is in the hands of the Administration.

3. The staff employed has been much reduced, since clearing is now finished and intensive work is required only in Block IV.

B. Central Kavirondo.

4. One large clearing has been completed and two others should be finished during this month.

Paths for fly round surveys have been cut in four blocks of bush. Handcatching and pupa destruction is proceeding in three blocks, the density proving too low for trapping. Two other blocks are being prepared for trapping.

5. Already the first large clearing is attracting lake traffic. Dhows and canoes to and from Siu port are calling and often spending a night.

C. Lambwe Valley.

6. The trees in the proposed clearing north of Morea hill have been felled and dense bush has been dug out. This strip is now being prepared for drying and burning.

45

When burning is completed, the efficacy of the cleared strip as a barrier to fly will be tested. At present, G. pallidipes in the Nyaboro bush appear to be slightly more numerous on the fringes, and the flies seem to be reluctant to venture into the clearing.

The bush further south and on the slopes of Morea will be cleared with the exception of isolated blocks below the visual horizon. The attraction of these patches of bush may be tested.

It is proposed to isolate the whole of Nyaboro bush (known to the natives as Riamakanga) by a corridor across the valley immediately south of Otouk. Research on the biology and observations on breeding-places of tsetse fly continue.

- (5) End of 1936.
- (6) No variation.
- (7) Estimated expenditure during quarter commencing 1.7.35£1,325 Local
 Estimated expenditure during quarter commencing 1.4.35£500 local
 Actual expenditure during quarter commencing 1.1.35£459.05.08 local
 Total actual expenditure from commencement of scheme to 31.12.34£1,656.3.92.
- (8) -
- (9) -
- (10) Conditions attached to the grant have been fully and properly observed.
- (11) All labour is voluntary and paid at standard rates.
 No children are employed.

C. O.

38070/35

300
Mr. Harvey

- Mr. Harvey 10/8/35
- Mr. ~~reilly~~ 10/2
- Mr. Palmer sp. n/s
- Sir C. Parkinson.
- Sir G. Tomlinson.
- Sir C. Bottomley.
- Sir J. Shuckburgh.
- Permt. U.S. of S.
- Parly. U.S. of S.
- Secretary of State.

Wm
6

22 Aug. 1935

DRAFT.

Sir,

August 1935

Kenya
No. 6442
Acting Gov.

I have to acknowledge receipt of your despatch No 295 of the 19th June 1935, enclosing the certified Statement of Receipts and Expenditure for the year ending 31st March 1935 in respect of schemes assisted from the Colonial Development Fund and its objective ~~and~~

Copy to Harvey (10)

(2) I would point out with regard to scheme No. 286 Hydro Electric Power Investigation, that assistance from the Fund ^{was in the form of} a grant equivalent to one half ^{of} the cost of the scheme up to a maximum of £1,000. The account now submitted ~~shows~~ expenditure of £213,13-00, but it is not clear, whether this ^{sum} represents one half of the total expenditure to date or whether

FURTHER ACTION.

Copy to Hayes info
2 c/p Hayes

indicate that the expenditure from the Col. Dev. Fund is identical with the sum of £212,13-00 shown as expended during the year ended 31st March 1935 and

the it

it is the ~~total~~ ^{whole} of the ~~expense~~ ^{income} for the year 1934/5.

I shall be obliged if you will ~~state what is the correct~~ ^{inform me} actual position, and indicate this in future financial statements.

of the actual position.

(3) With regard to scheme No 208 Mineral content of Natural Pastures;

~~I shall be pleased to know~~ ^{how to enquire} whether you are yet in a position to forward ~~the copies of~~ ^{the audited statements}

the ~~Naivasha~~ Naivasha Farm Fund ^(attached) & the Naivasha Farm ^{opening} ~~for the~~ ^{duly certified} year ended 31st March 1935 duly certified by the local Auditor.

(see 23157/34
18)

I have re.

Wm MacDonnell

Year
ended

31st March 1935

47

Copy to Treasury (4)

Table of Receipts and Expenditure from the Colonial Development Fund
according to the Audited Annual Account.
showing amounts overissued or underissued

(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)			
Scheme No. and Title	Nature of assistance G. - Free Grant IG. - Interest Grant L. - Loan	Issues to 31.3.35 £	Total (a) expenditure (b) receipts to 31.3.35 £ s. d.		Amount chargeable to Fund £ s. d.			Overissue £ s. d.	Underissue £ s. d.	Notes
			£	s.	d.	£	s.			
53B	Cape to Cairo Air Service	£1,000 £1,000	£	1,999: 5: 10	1,999: 5: 10	1,999: 5: 10	-	-	Completed	
208	Mineral content of Natural Pastures	£15,500	£	4,125: -	4,500: -	4,500: -	-	375: -	Further issue has since Audited statement of final payment will be forwarded to Treasury separately in due course 1935.	
223	Loc-loc Fly Control	£6,160	£	1,420: -	2,115: 9: -	2,115: 9: -	-	695: 9: -		
249	Forest Utilization Officers	£505	£	505: -	503: 15: 4	503: 15: 4	1: 4: 8	-	£1: 4: 8 recovered in July 1935 Scheme completed.	
251	Development of the Lana River Valley	£2,450	£	2,450: -	2,945: 5: 2	2,450: -	-	-	Completed.	
285	Extraction of essential oils artificial drying of Pyrethrum flowers	£600	£	400: -	506: 4: -	506: 4: -	-	106: 4: -	Further issue has since been made.	
209 ^a	Local Decorticating S.R.P.W. 3526 machines	£3,000	£	-	-	-	-	-		

Duplicate to Accounts Dept.

2

KENYA.

No. 295.



RECEIVED
12 JUL 1935
C. O. REGY

GOVERNMENT HOUSE,
NAIROBI,
KENYA.

JUNE, 1935.

Sir,

With reference to paragraphs 11, 12 and 13 of Lord Passfield's Circular despatch of the 29th November, 1930, and Sir Philip Cunliffe-Lister's Circular despatch of the 13th March, 1934, Section (C) in regard to the Colonial Development Fund, I have the honour to forward the Treasurer's certified Statement of Receipts and Expenditure for the year ending 31st March, 1935. The statement is certified as "examined" by the Auditor who has forwarded the original copy to the Director of Colonial Audit.

*(Answered 3)
Encl. is orig. to Treasury. (K)*

I have the honour to be,

Sir,

Your most obedient,

humble servant,

C. O. Regy

ACTING GOVERNOR.

THE RIGHT HONOURABLE
MALCOLM MACDONALD, P.C., M.P.,
SECRETARY OF STATE FOR THE COLONIES,
DOWNING STREET, LONDON, S.W.1.

Scheme No. 51B. Colonial Veterinary Scholarship Scheme.

Amount issued	£154- 0- 00	Amount disbursed in United Kingdom	£461- 0- 00
Amount paid by Kenya	507- 0- 00		
	<u>£.461- 0- 00</u>		

Scheme No. 53 B. Cape to Cairo Air Service. Ground & Wireless Facilities. Extension of Nairobi Aerodrome.

Balance on Sl. S. 34	£. - 14- 15	Overissue adjusted on 5th October, 1934.	£. - 14- 15
----------------------	-------------	--	-------------

Scheme No. 208. Mineral Content of Natural Pasture. Research at Naivasha.

Balance on Sl. S. 34	£. - 6- 42	Amount disbursed locally	£.1500- 0- 00
Amount issued	1124- 18- 58		
Balance due from Colonial Development Fund	<u>575- 0- 00</u>		
	<u>£. 1500- 0- 00</u>		

Scheme No. 223. Experiments in Tsetse Fly Control.

Balance on Sl. S. 54	£. 44- 19- 24	Amount disbursed locally	£. 1489- 19- 24
Amount issued	750- 0- 00		
Balance due from Colonial Development Fund	<u>695- 9- 00</u>		
	<u>£. 1489- 19- 24</u>		

Scheme No. 249. Forest Utilization Officers.

Amount issued	£. 505- 0- 00	Balance brought forward from the previous return (1933-34)	£. 281- 16- 95
		Amount disbursed locally	115- 0- 00
		" " in United Kingdom	106- 18- 41
		Balance on Sl. S. 34	1- 4- 64
			<u>£. 505- 0- 00</u>

Scheme No. 251. Development of Resources of Tana River Basin. Investigation.

Amount issued	£. 2450 - 0- 00	Balance brought forward from the previous return (1933-34)	£. 1407-18-56
Amount paid by Kenya	495 - 5- 11	Amount disbursed locally	1475-13-32
	<u>£. 2945 - 5- 11</u>	Amount paid in United Kingdom	63-13025
			<u>£. 2945-05-11</u>

Scheme No. 284. Colonial Agricultural Scholarship Scheme.

Amount issued	£154- 0- 00	Amount disbursed in United Kingdom	£. 462- 0-00
Amount paid by Kenya	508-0- 00		
	<u>£. 462 -0- 00</u>		

Extraction of Essential Oils, Etc.

Amount issued	£. 400- 0- 00	Amount disbursed locally	£. 130- 2- 45
Balance due from Colonial Development Fund	106- 4- 02	" " in United Kingdom	376- 1- 57
	<u>£. 506- 4- 02</u>		<u>£. 506- 4- 02</u>

Roads in the Mining Area - Kakamega and Lolgorien Roads.

Balance due from Colonial Development Fund	<u>£22 - 11 - 48</u>	Amount disbursed locally	<u>£. 22 - 11 - 48</u>
--	----------------------	--------------------------	------------------------

Hydro Electric Power Investigation.

Balance due from Colonial Development Fund	<u>£212- 13 - 00</u>	Amount disbursed locally	<u>£. 212 - 13- 00</u>
--	----------------------	--------------------------	------------------------

Note:- Schemes Nos. 53B, 249 and 251 completed.

I hereby certify that all the terms and conditions of the advances prescribed by the Imperial Treasury have been observed. **G. WALSH**

Nairobi, 8th June, 1935

TREASURER.

KENYA.

No. 233



9 /
GOVERNMENT HOUSE,

NAIROBI,

KENYA.

RECEIVED

15 JUN 1935

O. O. REGY

16th MAY, 1935.

Sir,

With reference to your Circular despatch of the 13th of March, 1934, I have the honour to forward separate progress reports in respect of each current scheme for the three monthly period 1st January, 1935, to 31st March, 1935.

2. As there is no local progress to report in connection with schemes Nos. 51 and 284, and as schemes Nos. 209 and 222 are completed separate reports are not included.

I have the honour to be,

Sir,

Your most obedient, humble
servant,

ACTING GOVERNOR'S DEPUTY.

*Copy of Twelve Cy Report
to R. Manning (8)*

THE RIGHT HONOURABLE,
MAJOR SIR PHILIP CUNLIFFE-LISTER, P.C., G.B.E., M.C., M.P.,
SECRETARY OF STATE FOR THE COLONIES,
DOWNING STREET, LONDON, S.W.1.

1st January, 1935, to 31st March, 1935.

(1) Kenya Colony and Protectorate.

Cape to Cairo Air Service. (Ground and wireless facilities). £2,000 in respect of Nairobi Aerodrome. Serial No. of Scheme 53.

(2) 26th January, 1933.

(3) -

(4) Completed.

(5) Completed.

(6) No saving.

(7) Estimated expenditure in quarter commencing

1st April, 1935 Nil.

1st January, 1935 Nil.

Actual expenditure in quarter commencing October 1st, 1934.

United Kingdom.

£0. 14. 13.
(adjustment over issue).

Total actual expenditure from commencement of scheme to September, 30th, 1934.

£1,999.5.07.

(8) -

(9) -

(10) -

(11) -

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Mineral Content of Pastures, Naivasha Research.
Serial No. of Scheme 208.
- (2) Originally December, 1931. August, 1934, in respect
of further £11,000 to continue station for five
years at £2,200 per annum.
- (3) In progress since date of approval.
- (4) The work is progressing satisfactorily.
- (5) The research is by nature continuing.
- (6) No variation.
- (7) Estimated expenditure in quarter commencing
- | | | |
|---|-------|---------|
| 1st April, 1935. | Local | £550 |
| 1st January, 1935. | Local | £375 |
| Actual expenditure in
quarter commencing
1st October, 1934, | Local | £375 |
| Total expenditure from
commencement of scheme
to 30th September, 1934 | | £3,750. |
- (8) -
- (9) -
- (10) Yes.
- (11) Wages paid are not less than standard rates. No
forced labour.
-

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Tsetse Fly Control Scheme. No. 223.
- (2) 16th December, 1932.
- (3) Work commenced in Kaniadoto in October, 1933.
- (4) A. South Kavirondo: Kaniadoto.
All clearings proposed have been completed. Intensive trapping in the last block to be isolated has continued, and hand catching has continued in the earlier blocks. A move has been made towards settlement of the area in the vicinity of the earlier treated blocks; roughly 6 square miles are available for occupation and there appears to be no lack of applicants for the land in this area. Precautions are being taken to prevent a resumption of contact between settlers and residual fly.
- B. Central Kavirondo: Port Victoria area.
An area for a further trial has been chosen along the shore between Port Victoria and Sio. The work is to be carried out under the supervision of the Reconditioning Officer, Central Kavirondo. Camps and other necessary buildings have been constructed in selected spots, and areas for six clearings have been chosen.
- C. Lambwe Valley.
A clearing of 400 yards wide and approximately 3 miles across the valley has been nearly completed, the object being (1) to form a complete island of fly infested country, and (2) to ascertain the greatest distance the fly can traverse across a cleared barrier to /another

55

another area of dense bush accessible by narrow valleys through which game are in the habit of migrating. Research continues in the biology of the Tsetse.

- (5) End of 1936.
- (6) No variation.
- (7) Estimated expenditure in quarter commencing

1st April, 1935	£500 Local.
1st January, 1935.	£270 Local.
Actual expenditure in quarter commencing 1st October, 1934	£589.1.71 cts. Local.
Total expenditure since commencement of scheme until September 30th, 1934.	£1067.2.21. cts. Local.
- (8) -
- (9) -
- (10) Conditions attached to the grant have been fully and properly observed.
- (11) All labour is voluntary and paid at standard rates. No children are employed.

56

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

FINAL REPORT.

- (1) Kenya Colony and Protectorate.
Training of Forestry Utilization Officers. Scheme
No.249
- (2) 30th August, 1933, in respect of £505.
- (3) 1st September, 1933.
- (4) Scheme completed.
- (5) Completed.
- (6) No variation.
- (7) Estimated expenditure in quarter commencing
1st April, 1935 Nil.
1st January, 1935 Nil.
Actual expenditure in
quarter commencing
October 1st, 1934. Nil.
Total actual expenditure
from commencement of
scheme to September 30th,
1934.
Local. £314.8.71.
United Kingdom. £189.6.05.
£503.15.36.
- (8) -
- (9) -
- (10) -
- (11) -
-

57

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

FINAL REPORT.

- (1) Kenya Colony and Protectorate.
Development of resources of Tana River Basin
Investigation. Scheme No. 251.
 - (2) 14th October, 1933, in respect of £2,000.
13th December, 1933, in respect of £.450.
 - (3) February, 18th, 1934.
 - (4) Completed.
 - (5) Completed.
 - (6) No variation.
 - (7) Estimated expenditure in quarter commencing
1st April, 1935 Nil.
1st January, 1935. Nil.
Actual expenditure in
quarter commencing 1st
October, 1934. Nil.
Total expenditure from
commencement of scheme to
30th September, 1934:-

Local	£2,601.1.36
United King- dom.	344.3.75.
	2,945.5.11.
 - (8) -
 - (9) -
 - (10) All conditions relating to grant observed.
 - (11) Labour conditions laid down in the Colonial
Development Act have been observed.
-

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Pyrethrum and Essential Oils Research. Serial
No. of scheme ? 285
- (2) 19th July, 1934, in respect of £600.
- (3) 19th July, 1934.
- (4) The stills have been erected and research is proceeding.
- (5) In approximately 6 months' time.
- (6) No saving is anticipated.
- (7) Estimated expenditure in quarter commencing
- | | | |
|---|----------------|-----------|
| 1st April, 1935, | Local | £204 |
| 1st January, 1935, | | Nil. |
| Actual expenditure in quarter commencing 1st October, 1934. | Local | £19.8.18 |
| | United Kingdom | £376.1.57 |
- Total expenditure from commencement of scheme until 30th September, 1934. Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) None.
-

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Hydro-electric investigation of two reaches of the Tana River. No. of scheme ? 286
- (2) 23rd October, 1934. Not exceeding £1000 in respect of half the total cost of the scheme.
- (3) 23rd October, 1934.
- (4) Final report of the Engineers has now been received.
- (5) Scheme completed.
- (6) No alteration.
- (7) Estimated expenditure in quarter commencing
- | | | |
|---|-------|-----------|
| 1st April, 1935. | Local | £500 |
| 1st January, 1935 | Local | £400 |
| Actual expenditure in quarter commencing 1st October, 1934. | Local | £212.13.0 |
| Total actual expenditure previous to September 30th, 1934. | | Nil. |
- (Common expenditure in addition amounting to £313.8.80 to be apportioned between Kenya and Uganda.)
- (8) -
- (9) -
- (10) Yes.
- (11) Did not arise.
-

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Visit of Kenya Agricultural Officer to India and
Java. Coffee Investigation Scheme. No. of sche
? 287
- (2) 20th December, 1934.
- (3) The Agricultural Officer concerned, Mr. Gillett,
has proceeded on leave, and will go to India in
August or September.
- (4) Work not yet started for reasons given above.
- (5) Six months after arrival in India. -
- (6) No saving anticipated.
- (7) Estimated expenditure in quarter commencing
1st April, 1935, Nil.
- Actual expenditure from
commencement of scheme
to 31st March, 1935. Nil.
- (8) -
- (9) -
- (10) -
- (11) Does not arise.
-

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Road construction in mining areas, (Kakamega and Lolgorien). No. of scheme ? 289
- (2) 26th February, 1935 in respect of £64,000.
- (3) Survey and design by the Public Works Department is proceeding.
- (4) See (3) above.
- (5) 21 months from commencement of work.
- (6) No saving anticipated.
- (7) Estimated expenditure in quarter commencing
- | | | |
|-------------------|----------------|-------------|
| 1st April, 1935 | Local | £1675 |
| | United Kingdom | 400 |
| | | <hr/> 2,075 |
| 1st January, 1935 | Nil. | |
- Actual expenditure in quarter commencing 1st October, 1934 Nil.
- Total actual expenditure previous to September 30th 1934. Nil.
- (8) -
- (9) -
- (10) Yes.
- (11) Has not yet arisen.
-

QUARTERLY PROGRESS REPORT.

1st January, 1935, to 31st March, 1935.

- (1) Kenya Colony and Protectorate.
Lumbwa - Kericho Road for assistance of the Tea Industry. Serial No. of scheme ? 290
- (2) 26th February, 1935.
- (3) Survey and design by the Public Works Department is proceeding.
- (4) See (3) above.
- (5) 14 months from commencement of actual work.
- (6) No saving anticipated.
- (7) Estimated expenditure in quarter commencing
- | | | |
|--|----------------|-------------|
| 1st April, 1935 | Local | £425 |
| | United Kingdom | 100 |
| | | <u>£525</u> |
| 1st January, 1935 | Nil. | |
| Actual expenditure in quarter commencing October 1st, 1934 | | Nil. |
| Total actual expenditure previous to September 30th 1934. | | Nil. |
- (8) -
- (9) -
- (10) Yes
- (11) Has not yet arisen.
-