

EAST AFR. PROT

40680

40680

NOV 25 1913

Colonial Office

1913

- Nov

Railway Rolling Stock
Progress Reports.

Colonial Office Paper

Ca
4700

minutes

Registers for record further reports to
be attached

Partly used
25/11/13 advance

CA 23/11/13 15/13/13

Subsequent Paper

1913

Dr. J. ...
Dr. J. ...

The history of which I sent him a copy
attached to $\frac{m}{5745}$

40880
NOV 27 1913

I do not think that it is necessary to
ask for a special report from the G. C. as
suggested. To judge from ^{the private letter} ~~from Dr. Taylor~~
which Mr. Miller has received we are not likely
to suffer from want of reports.

I had better tell Mr. Hutton to put
the question down for discussion at the
next meeting. Then get a short memo
prepared for Lord Emmett.
A. J. R.

1/25/13
P.S. You will remember that Mr. Taylor has
told us in one of his private letters that
what is mainly required to relieve the
congestion is not engines & wagons but
additional crossing stations. I have told
Mr. Hutton this. A. J. R.]

W. 1/24/13

Yes, let us discuss this at the
next meeting on the basis of
the memo Mr. Read will prepare.

6.2.4.13 at ...

100

E. G. Fiddler

I was annex a memo, which
has been checked by the C.A.

For the moment I do not think that
there is anything more for the C.O. to

do. Prep for next C.A. meeting?

H. J. R.

11/17/13

Lord Emsworth

Pr 17.4

As proposed

£ 18.4.13.

at once.

Dr Bottomley to see

See Wals 4/4/13

Then monthly report received

Wals 5/4/13

MEMORANDUM ON THE ROLLING STOCK OF THE UGANDA
RAILWAY

The Locomotive Stock at the end of 1911-12 numbered 67 in all, of 800,000 lbs tractive power. The wagon stock represented a total capacity of 9,600 tons. During the first 9 months of 1912-13, 5 locomotives of 89,000 lbs tractive power, 3 Shunting Engines and 99 wagons of 2,170 tons capacity were despatched from England, and all of them should be by this time at work. During the last 3 months of 1912-13 6 Mallet Locomotives were despatched from England of a total tractive power of 144,000 lbs.

There are now on order 280 wagons of 5,500 tons capacity and 10 Mallet Locomotives of a total tractive power of 240,000 lbs. Also 5 new tank engines have been ordered to replace 5 of the old ones which will be transferred to the Kampala railway.

Accordingly, some time before the end of the present financial year the engine power will represent a total tractive power of 1,273,000 lbs and the wagons a total capacity of 17,270 tons; of which, however, 48,000 lbs of tractive power and 1,980 tons of wagon capacity are intended for the Soda traffic only. As, however, the Soda traffic will not commence before the middle of next year at earliest, this tractive power and wagon capacity will probably be available for a few months for general purposes.

In the opinion of the Consulting Engineers (an opinion which appears to be shared by the General Manager)

(Manager) the wagon capacity existing on 12/11/13 is 538
sufficient for the month; and they point out that it
is much to be desired that this should be the case
of the present prices of steel work and the pressure
for all carriers.

The Consulting engineers suggested in
February that it might be well to order 20 new engines
of the ordinary type (cost about \$2,000 each) and the
matter (together with the general question of the
sufficiency of the rolling stock) was referred to the
Governor in the same month. A reply has been re-
ceived from him, but it is not from a private letter
which has been received from the General Manager that
he attaches more importance to the insertion of
additional engines than to the purchase of
additional waggons. All the material on order for
engines and switches was shipped before the end of
February.

12/11/13 J. .

12/11/13

BRITISH COTTON



GROWING ASSOCIATION

15 CROSS STREET

MANCHESTER

31st March 1913.

F. J. Read Esq., C.M.G.,
Colonial Office,
London S.W..

Dear Read,

Very many thanks for your letter and the information you sent to me. I notice however that the bulk of the locomotives and trucks were only ordered quite recently and it does not look as if those who are responsible for the management of the railway are looking sufficiently ahead.

I am afraid judging from recent telegrams and letters from Lagos that something of the same sort is taking place there. However I expect we shall have to write to you officially about it.

I venture to suggest it might be worth while getting a special report from the new General Manager of the Uganda Railway on the position of the railway generally and condition of the Rolling Stock.

I know as a business man that it is absolutely false economy to allow one's plant and machinery to run down and become obsolete. I know you are doing all you can, but the question in my mind is whether it may be necessary to bring pressure to bear in the House. However, this question we might discuss at the next meeting at the Colonial Office.

Thanking you very much for the information

Yours faithfully,

Robertus Hutton
Chairman.

to J. Anderson

You saw in previous l^r as to the
 Charles report...
 the [unclear] [unclear] [unclear] [unclear]
 Taylor who has [unclear] in the determination
 of the rolling stock is a recent l^r to W.
 [unclear] [unclear] W. Taylor seems to be
 somewhat of a wind-bag.]

Tell W.H. that we have had no
 official reports from the new G.M.
 I say that ^{as regards} ~~concerning~~ the condition of
 the rolling stock, it must be borne in
 mind that under the half-and-half
 principle we have had to enforce the
 most rigid economy - & that not
 only the R^y Dep^t but probably
 nearly every other Dep^t in the Fed^l Co.
 had say that they had been stunted
 in the past - that, thanks to the
 increasing prosperity of the Fed^l Co. & the
 recent loans the ~~condition~~
 situation is improving & that, as
 regards rolling stock, he will see
 from the enclosed return (this is a
 return from the C.A. which I am having
 copied) that 6 new ^{mallet} engines have been
 shipped within the last 2 months &
 that a considerable number of waggon cars
 are being forwarded for delivery.

W.H. J.R.
 11/26/02

THE BRITISH COTTON



GROWING ASSOCIATION

15, CROSS STREET

MANCHESTER

25th March 1913.

H. J. Read Esq., C.M.G.,
Colonial Office,
London.

Dear Read,

Since I wrote you about Sir Alfred Sharpe's report about the
Granda Railway, I have heard further reports which have made me
really uneasy, and I am just writing to ask whether you have had any
reports from the new General Manager of the railway, and if so,
whether the information could be sent on to us, or even to myself
confidentially. I must say I feel very uneasy about the whole thing
and should very much like to be reassured on the whole matter.
The last information I received is to the effect, that for the sake
of showing paper profits during the last few years the rolling stock
has been allowed to run down to a most disgraceful condition, and my
informant says that Girouard as a railway man ought to have seen how
things were going. I can only hope that the reports are exaggerated.
I am not writing officially about it as I do not want to make a lot of
unnecessary fuss and work.

Yours sincerely,

Richard Butler

From

THE CROWN AGENTS FOR THE COLONIES 513

Whitehall Gardens,
LONDON, S.W.

Uganda Ry. 2089
to 2095.

A communication to be
addressed to the Crown
Agents for the Colonies (in
their reference and the
date of this memorandum
being dated)

To: R. J. Read, Esq.,
Colonial Office,
S.W.

TELEGRAMS: CROWN LONDON
TELEPHONE: 1481 VICTORIA

3rd April 1913

The Crown Agents for the Colonies present their compliments to Mr. Read and enclose a statement showing the present position of the contracts for rolling stock for the Uganda Railway. A copy of a letter from the Consulting Engineers is enclosed from which it will ~~be~~ be seen that there is practically nothing further to add to the report sent for the month of February.

R&T.. to CAH.
1.4.13.

Statement.

Copy of a letter from Messrs Renzel & Tritton to the
Crown Agents. Dated 14th April 1931.

We will do our best to give you a monthly
report of the Contracts you name. At the present
time there is practically nothing to report, as the
Contractors are only just sending out their orders
for materials.

We do not think it would be possible for us
at the present time to give any reliable estimate
as to whether the Contractors can keep their
promises. As you are aware all work in the country
is greatly congested and most contracts are hopelessly
behind.

(Intd)

Year	Budget no.	Contractor.	Lock.	Date of Orders placed.	Date use.	Present location.
1922	156	Wemyth-Alson	CONSTRUCTION ROOM.	1922.	19 NOV.	1
1923	157	Wemyth-Alson	CONSTRUCTION ROOM.	1923.	5 Dec. 23.	2
1924	158	Wemyth-Alson	CONSTRUCTION ROOM.	1924.	19/24 Sept.	3
1925	159	Wemyth-Alson	CONSTRUCTION ROOM.	1925.	2nd of Aug. 1913.	4
1926	160	Wemyth-Alson	CONSTRUCTION ROOM.	1926.	20 June 1913	5
1927	161	Wemyth-Alson	CONSTRUCTION ROOM.	1927.	3/10 Sept. 1913.	6
1928	162	Wemyth-Alson	CONSTRUCTION ROOM.	1928.	19 July 1913	7
1929	163	Wemyth-Alson	CONSTRUCTION ROOM.	1929.	23 July 1913	8
1930	164	Wemyth-Alson	CONSTRUCTION ROOM.	1930.	13 Aug. 1913	9
1931	165	Wemyth-Alson	CONSTRUCTION ROOM.	1931.	13 Aug. 1913	10
1932	166	Wemyth-Alson	CONSTRUCTION ROOM.	1932.	13 Aug. 1913	11
1933	167	Wemyth-Alson	CONSTRUCTION ROOM.	1933.	13 Aug. 1913	12
1934	168	Wemyth-Alson	CONSTRUCTION ROOM.	1934.	13 Aug. 1913	13
1935	169	Wemyth-Alson	CONSTRUCTION ROOM.	1935.	13 Aug. 1913	14

1922-1935
complete by
13 Aug.

1
2
3
4
5
6
7
8
9
10
11
12
13
14

UGANDA

All communications to be addressed to the Crown Agents for the Colonies, the above reference and the date of this memorandum being observed.

TELEGRAMS "LONDON LONDON"
TELEPHONE 1095 WESTGATE

From

THE CROWN AGENTS FOR THE COLONIES

516

Whitehall Gardens,
LONDON, S.W.

To

M. J. Reid Esq., C.M.G.,

Colonial Office,

S.W.

2nd May 1913.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to M. J. Reid Esq. C.M.G., and enclose a copy of the Consulting Engineers' monthly report shewing the position of the work on the rolling stock for the Uganda Railway.



Requisition	Indent	Contractor	Stock	Orders	Date Due	Present Position
2019	511	Leeds Forge Co.	90 Soda Wagons (Magadi).	17-1-12	14-1-13	The drawings for the pattern vehicles are passed to the press work is completed and smithing and grinding work in progress.
2099	550	"	50 C.G. Wagons	30-1-13	17-24-3-13	The materials have been ordered. The boiler plates are made and now being set out. The forging are nearly all made. Boiler plates are being fitted The cast iron frames machined of the boiler linders are cut some of them machined. Generally is coming forward The underframe details for the vehicles are being completed. The pattern underframe is progress and other contractors the work are well advanced. Contractors promise to start early in May.
2092	553	"	30 M.B. Bogie Wagons	30-1-13	3/10-3-13	
2093	554	"	10 M.B. Bogie Wagons	30-1-13	27-3-13	
2095	555	"	100 C.B. Bogie Wagons	30-1-13	commence 23-7-13 Complete by 13-8-13 end of Aug. 1913.	
2090	551	Hamwith Wilson	5 Locomotives	19-1-13		
2094	555	M.B. Loco. Co.	15 Bullet Engines	11-12-12	14-7-13	
2084	557	Stablesford Co.	5 rake Vans	19-12-12	6-6-13	
2091	552	"	15 S.V. Frames	12-12-12	26-5-13	
JINGA KALINDU RAILWAY 6	539	Leeds Forge Co.	10 Goods Wagons	4-9-12	8-3-13	

UGANDA RAILWAY
ROLLING STOCK.

Regulation.	Agent	Contractor.	Stock.	Date of orders placed.	Date Due.	Present position.
2012.	611.		90 Soda Wagons (Lagadi).	17-7-12	14-1-13.	The fittings for the pattern vehicle are passed. All the press work is completed and smithwork and drilling of ironwork well in hand.
2088.	650.		50 C.G. Wagons	30-1-13	17/24-9-13	
2092.	653.		30 H.S. Bogie Wagons.	30-1-13	3/10-9-13	
2093.	654.	Leeds Forge Co.	10 L.S. Bogie Wagons.	30-1-13	27-8-13	portions of the materials have been delivered by the makers but nothing is done in the shops yet.
2095.	656.		100 C.G. Bogie Wagons.	30-1-13	Commence 25-1-13	
2097.	651.	Wasmuth Wilson	5 Locomotives.	19-2-13	end of Aug'13	The Boiler Shell is riveted and the end plated. The cylinders are in progress.
2098.	652.	I. B. Todd Co.	10 Kallet Engines	11-12-12	19-7-13.	All the cylinders are passed over. The Axles machined. All the frames slotted and detail work well advanced.
2084.	628.		5 Brake Vans.	19-12-12	2-6-13	The details are well in hand but no under-frames are yet laid.
2091.	652.	Stansfeld & Co.	15 D.V. Frames.	12-12-12	26-6-13	
JINGA OKHINDU RAILWAY Co.	639.	Leeds Forge Co.	10 Goods Wagons	4-9-12	8-3-13	Completed and overhauled.

We have expressed our sincere appreciation for the urgency of those orders.

W.D. & H.O. WILLS, LTD.
BRISTOL & GLoucester

From

519

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

To: H. J. Reid Esq., C.M.G.

Colonial Office,

Downing Street,

S.W.

UGANDA RAILWAY

All communications to be
addressed to the Crown
Agents for the Colonies. In
these references and the
title of this memorandum
being copied.

Telephone: Crown, London

Telegrams: THE VICTORIA

2nd July

1912

UGANDA RAILWAY, ROLLING STOCK

The Crown Agents for the Colonies present their
compliments to H. J. Reid Esq. C.M.G., and enclose a
copy of the Consulting Engineers' monthly report showing
the position of the work on the Rolling Stock for the
UGANDA RAILWAY.

UGANDA RAILWAY.....ROLLING STOCK.....

Keqn.	Inspector	Contractor	Stock	Date of Orders Placed	Date due, Present Position.	
2019	611	Leeds Forge Co.	90 Bogie Wagons (Magadi).	17-7-12.	14-1-13.	The pattern vehicle is in course of erection and should be ready for inspection this week. All the press-work is finished and other portions well in hand.
2089	650do.....	50 C.G. Wagons.	30-1-13.	17-24-9-13.	
2092	653do.....	50 H.S. Bogie Wagons.	30-1-13.	3/10-9-13.	
2093	654do.....	10 L.S. Bogie Wagons.	30-1-13.	27-8-13.	Portions of material have been delivered by the makers, but nothing is done in the shops yet.
2095	656do.....	100 C.G. Bogie Wagons.	30-1-13.	23-7-13 complete 15-8-13.	
2090	651	Wemyss Wilson	5 Locomotives.	19-2-13.	end of August 13.	The boiler plates are in course of erection. Frame plates are being machined, forgings are all completed. Cylinders are being cast.
2094	655	N.E. Loco Co.	10 Mallet Engines.	11-12-12.	19-7-13.	Two boilers have been tested, the remainder are being mounted. 9 set frames are being erected. 5 sets cylinders tested. Details well in hand.
2084	657	Stableford & Co.	5 Brake Vans.	19-12-12.	26-6-13.	Expected to be ready for final inspection in about 10 days.
2091	652do.....	16 B.V. Frames.	13-13-12.	26-6-13.	These will follow the above.

Leeds Forge Co. 10 Bogie Wagons.

4-9-13.

4-9-13.

4-9-13.

4-9-13.

UGANDA RLY.

All communications to be addressed to the Crown Agents for the Colonies, the above reference and the date of this memorandum being stated.

TELEGRAMS: "CROWN AGENTS"
TELEPHONE: 3600 "CROWN"

From

THE CROWN AGENTS FOR THE COLONIES

551

Whitehall Gardens,
LONDON, S.W.

To H.J. Reid, Esq., C.M.G.,

Colonial Office,

S.W.

1st August 1913.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to H.J. Reid, Esq., and enclose a copy of the Consulting Engineers' monthly report shewing the position on the Rolling Stock for the Uganda Railway.

JA

Reqn.	Indent.	Contractor.	Stock.	Date of orders placed.	Date due.	Present Position.
2089	611	Leeds Forge Co. Ltd.	90 Soda Wagons (Nagadi).	17- 7-13.	14- 1-13.	10 Wagons certified. Under frames, bogie and ironwork well in hand for next 20.
2089	650	do.	50 C. G. Wagons.	30- 1-13.	17/24-9-13.	} The Smithwork is now well in hand but no presswork has been done yet } All the Boilers are built and now being rivetted up. The forgings are complete and other details in progress.
2092	653	do.	30 H. S. Bogie Wagons	do.	3/10-9-13.	
2093	654	do.	20 L. S. Bogie Wagons	do.	27- 8-13.	
2095	656	do.	100 C. G. Bogie Wagons	do.	commence 23/7 complete 13/8.	
2090	681	Wemyth Wilson & Co.	5 Locomotives	19- 2-13.	end Aug. 1913	
2094	655	M. B. Loco. Co.	10 Mallet Engines	11-12-12	19-7-13.	All the boilers, cylinders and frames are in course of erection. The first engine should be ready for steam test in a day or two.
2084	657	Stableford & Co.	15 H. V. Frames	19-12-12.	26-6-13.	COMPLETED.
2091	652	do.	5 Brake Vans. 15 H. V. Frames	12-12-12.	26-6-13.	COMPLETED.
JINCA KARINDU PLX. 6.	639	Leeds Forge Co.	10 Gooda Wagons	4-9-12.	8-3-13.	COMPLETED.

From

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

UGANDA RAILWAY

All communications to be addressed to the Crown Agents for the Colonies, the name reference and the date of this memorandum being quoted.

To W. J. Reid Esq.,

Colonial Office,

553

TELEGRAMS: "CROWN, LONDON."
TELEPHONE: 1922 VICTORIA.

1st September 1915

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to W. J. Reid Esq., and enclose a copy of the Consulting Engineer's report shewing the position of the Rolling Stock for the Uganda Railway.

Report.

UNAVAILABLE
ROLLING STOCK

Acquisition No.	Contractor	Stock	Date of Orders Placed.	Date Due	Present Position.
2019	Leeds Forge Co.	20 Sbc. Wagons (certified)	17-7-13	14-1-13	20 Wagons certified. A further 10 wagons well in hand.
2089	do.	50 C.C. Wagons	30-1-13	17/24-9-13	
2092	do.	30 T.S. Bogie Wagons	30-1-13	3/10-9-13	
2093	do.	10 L.S. Bogie Wagon	30-1-13	27-8-13	
2095	do.	100 D.C. Bogie Wagons	30-1-13	complete 23-7-13 13-8-13	Smith and Presswork well in hand.
2090	Smyth Wilson	5 Locomotives.	19-2-13	end of August 1913	All the boilers are riveted up and one further 4 engines now being steamed. All the cylinders are cast and 3 frames well advanced.
2094	B. Eeco Co. Ltd.	10 Mallet Engines	11-12-13	10-7-13	2 Engines and tenders certified. A further 4 engines have been tested in steam. Details well advanced.

UGANDA RAILWAY.

All communications to be addressed to the Crown Agents for the Colonies, in care of the Secretary, 11, Downing Street, London, S.W.

TELEGRAMS: "CROWN AGENTS"
TELEPHONE: 112, 113, 114, 115

THE CROWN AGENTS FOR THE COLONIES

555
Whitehall Gardens,
LONDON, S.W.

J. Reid, Esq., C.L.S.,

Colonial Office,

Downing Street, S.W.

10th November, 1913.

UGANDA RAILWAY ROLLING STOCK.

In accordance with their promise to Mr. Bottomley to-day, the Crown Agents for the Colonies enclose further copies of the Consulting Engineers' report for the months of October and November, showing the position of the Rolling Stock for the Uganda Railway.

Man

UGANDA RAILWAY ROLLING STOCK.

Regn.	Indent	Contractor	Stock	Date of Orders Placed.	Date Due.	Present Position.
2086	611	Leeds Forge Co. Ltd.	90 soda wagons. (Magadi).	17-7-12.	14-1-13.	Certificates for a further 20 wagons were sent on the 29th. September. Making 40 wagons certified to date. Others are in progress.
2088	650	do.	30 C.G. Wagons.	30-1-13.	17/24-9-13.	The machining of the various details is well in hand, and sample springs, check chains and a large quantity of castings have been delivered by the makers.
2092	653	do.	30 High Bogie Wagons.	30-1-13.	5/10-9-13.	
2093	654	do.	10 High Bogie Wagons.	30-1-13.	27-9-13.	
2094	656	do.	100 C.G. Bogie wagons.	30-1-13.	Commence 23/7/13 complets 13/8/13	
2090	651	Massey Wilson & Co	5 Locomotives.	19-2-13.	end of August, 1913.	The first engine has been steamed and packed. The new engine is expected to be steamed this week. All the boilers have been steamed and other details are in progress.

ROLLING STOCK INCLUDED IN PREVIOUS REPORTS HAS BEEN COMPLETED AND SHIPPED.

UGANDA RAILWAY ROLLING STOCK.

Reqn.	Indent.	Contractor.	Stock.	Date of Orders Placed.	Date Due.	Present Position.
2089	650	Leeds Forge Co. Ltd.	50 C.G. Wagons.	30-11-13	17/24-9-13	The press work and machine work and some of the details for the pattern wagons have been received from the maker.
2092	653	do.	30 H.S. Bogie Wagons.	30-1-13	3/10-9-13	
2093	654	do.	10 L.S. Bogie Wagons.	30-1-13	27-8-13	
2095	655	do.	100 C.G. Bogie wagons.	30-1-13	commence 23-7-13 complete 13-8-13	

From

THE CROWN AGENTS FOR THE COLONIES,

558

Whitehall Gardens,
LONDON, S.W.

H. J. REID, ESQ., & CO.

Colonial office,
Downing Street,
S.W.

UGANDA RAILWAY

All communications to be
addressed to the Crown
Agents for the Colonies, the
above reference and the
date of this memorandum
being quoted.

TELEGRAMS: CROWN, LONDON.
TELEPHONE: 3333 VICTORIA.

Handwritten notes:
Attch
H J R
W J R

4th December 1911

UGANDA RAILWAY ROLLING STOCK

The Crown Agents for the Colonies present their
compliments to H. J. Reid, Esq., and enclose a copy
of the Consulting Engineers' report shewing the position
of the Rolling Stock on order for the UGANDA RAILWAY.

report.

Handwritten initials:
HJ
JR

UGANDA RAILWAY

ROLLING STOCK

Regn.	Indent	Contractor	Stock	Date of Orders Placed.	Date due.	Present Position.
2089	680	Leeds Forge Co. Ltd.	60 G. Wagons.	30 Jan. '13	17/24 Sep. '13	Work in progress. Several details passed for pattern wagon.
2092	653	do.	30 S. S. Wagons.	do.	3/10 Sep. '13	Underframe and Bogie Press & S. work still in hand. Several details passed for pattern wagon.
2093	654	do.	10 S. S. Wagons.	do.	27 Aug. '13	Underframe and Bogie Press work completed. Several details passed for pattern wagon.
2095	666	do.	100 C. G. Wagons.	do.	commence 23 Sep complete 13 Aug	Underframe and Bogie Press work completed. Pattern wagon being erected.
2256	806	Nasmyth Wilson & Co.	7 Engines and Tenders.	6-Aug '13	8 May '14	Material ordered from makers. Nothing ready yet for inspection.
2284		do.	3 Tank Engines	9 Sep '13	31 May '14	

10/11

UGANDA RAILWAY.

All communications to be addressed to the Crown Agents for the Colonies, the above reference and the text of this memorandum being quoted.

Traders: Crown, London.
Colonial: East Victoria.

From

THE CROWN AGENTS FOR THE COLONIES, 560

Whitehall Gardens,
LONDON, S.W.

To W. C. Bottomley, Esq., B.A.,

Colonial Office,

S.W.

4th December, 1913.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to W. C. Bottomley and enclose a copy of the Consulting Engineers' report for December, shewing the position of the Rolling Stock on order for the Uganda Railway.

REPORT.

[Handwritten initials]

UGANDA RAILWAY

ROLLING STOCK

No.	Indent	Contractor	Stock	Date of Orders Placed.	Date due.	Present position.
2089	651	Reeds Forge Co. Ltd.	50 C.G. Wagons.	30 Jan. '13	17/24 Sep. '13	Work in progress. Several details passed for pattern wagon.
2092	653	do.	20 L.S. Wagons.	do.	3/10 Sep. '13	Underframe and Bogie Press & Smithwork well in hand. Several details passed for pattern wagon.
2093	654	do.	10 L.S. Wagons.	do.	27 Aug. '13	Underframe and Bogie Press work completed. Several details passed for pattern wagon.
2095	656	do.	100 C.G. Wagons.	do.	Commence 23 ^{July} Sep complete 13 Aug	Underframe and Bogie Press work completed. Pattern wagon being erected.
2284	-	Massey Wilson & Co.	7 Engines and Tenders.	8-Aug '13	31 May '14	Materials ordered from makers but nothing ready yet for inspection.
2284	-	do.	3 Tank Engines	9 Sep '13	-	-

UGANDA RAILWAY.

All communications to be addressed to the Crown Agents for the Colonies, the above reference, and the date of this memorandum being quoted.

TELEGRAMS: CROWN, LONDON.
TELEPHONE: 1888, VICTORIA.

From

562
THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

To W.C. Bottomley, Esq.,
Colonial Office,
S.W.

2nd January 1914

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to W.C. Bottomley, Esq., and enclose a copy of the Consulting Engineers' report showing the position of the Rolling Stock on order for the UGANDA RAILWAY.

JR

UGANDA RAILWAY ROLLING STOCK

Reqn.	Instent	Contractor	Stock	Date of Orders Placed	Date Due	Present Position.
2089	600	Leeds Forge Co. Ltd.	50 C.G. Wagons.	30-1-13.	17/24-9-13	Work in progress some details passed. Pattern wagon not yet ready.
2092	653	do.	30 L.S. Bossie Wagons	do.	3/10-9-13	Underframe and bogie presswork in hand. Smith and machine work proceeding. Several details passed.
2093	654	do.	10 L.S. Bossie Wagons	do.	27-8-13.	Underframe and bogie presswork completed. Smith and machine work proceeding. Several details passed.
2095	686	do.	100 C.G. Bossie Wagons.	do.	commence 23-7-13 complete by 13-8-13	30 Wagons passed and certified. Work in progress on next consignment.
2256	806	Wesley Wilson & Co.	7 Drilling & Loaders.	8-8-13.	8-5-13.	All the materials are ordered. The forage are in hand and the cylinders are being shot
2294	-	do.	7 Tank Engines	8-9-13	31-5-14.	

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

UGANDA RAILWAY.

All communications to be addressed to the Crown Agents for the Colonies, the name of this Memorandum being quoted.

TELEGRAMS: "CROWN LONDON"
TELEPHONE: 1625 VICTORIA

To W. C. Bottomley Esq.,
Colonial Office,
S. W.

4th February, 1914

UGANDA RAILWAY.....ROLLING STOCK.
)------(

The Crown Agents for the Colonies present their compliments to W. C. Bottomley, Esq., and enclose a copy of the Consulting Engineers' report shewing the position of the Rolling Stock for the UGANDA RAILWAY.

4/2 1/2

W.C.
JB

Mr. Read
Mr. Leeds
base complete something
at last
? Polby
10/10/14
at once
H. J. L.
10/10/14

UGANDA RAILWAY...MULIKING ENGINE CO.

Item	Identif.	Contractor	Stock	Date of Orders Placed	Date Due	Present Position
2069	750	Woods Forge Co. Ltd.	50 C.G. Engines.	30. 1-13	17/26-3-13	Work proceeding, but pattern wagen not yet ready.
2092	663	do.	150 S.S. Engine wagens.	do.	3/10-9-13	Work proceeding, but pattern wagen not yet ready.
2093	654	do.	100 S.S. do.	do.	27. 8-13	Several details needed, but pattern wagen not yet ready.
2095	656	do.	100 C.P. do.	do.	commence 23-7-13 complete 13-8-13	S O K L E T E D.
2066	606	Messrs Wilson & Co.	7 Engine & Tenders.	8- 8-13.	8- 5-14.	The cylinders are cast and the forgings are well advanced. Details are well in hand.
2074	-	do.	3 Tank Engines.	9- 9-13.	31- 5-14.	

From

THE CROWN AGENTS FOR THE COLONIES,

Whitehall Gardens,
LONDON, S.W.

UGANDA RAILWAY

All communications to be addressed to the Crown Agents for the Colonies; the above reference and the date of this memorandum being noted.

To H.J.Reid, Esq., C.M.G.,

Colonial Office,

S.W.

TELEGRAMS: "CROWN, LONDON."

TELEPHONE: 1096 (4 Lines).

2nd January, 1914.

UGANDA RAILWAY ROLLING STOCK

The Crown Agents for the Colonies present their compliments to H.J.Reid, Esq., and enclose a copy of the Consulting Engineers' report showing the position of the Rolling Stock on order for the UGANDA RAILWAY.

Report.

Reur.	Indent	Contractor	Stock	Date of Orders Placed	Date Due	Present Position.
2080	650	Leeds Forge Co. Ltd.	50 C.G. Wagons.	30-1-13.	17/24-9-13	Work in progress. Some details passed. Pattern wagon not yet ready.
2092	653	do.	30 H.S. Bogie Wagons	do.	3/10-9-13	Underframe and bogie presswork in hand. Smith and machine work pressed in. Several details pass.
2093	654	do.	10 L.S. Bogie Wagons	do.	27-8-13.	Underframe and bogie presswork completed. Smith and machine work proceeding. Several details passed.
2095	656	do.	100 C.G. Bogie Wagons.	do.	commence 23-7-13 complete by 13-8-13	30 Wagons passed and certified. Work in progress on next consignment.
2056	806	Hamlyn & Wilson & Co.	7 Engines & Tenders.	8-8-13.	5-5-14.	All the materials are ordered. The forgings are in hand and the cylinders are being cast.
2084	-	do.	3 Tank Engines	9-9-13	31-5-14.	

57
57

THE CROWN AGENTS FOR THE COLONIES,

Whitehall Gardens,
LONDON, S.W.

UGANDA RAILWAY

All communications to be addressed to the Crown Agents for the Colonies, the date reference and the date of this memorandum being quoted.

To H. J. REID, ESQ., C.M.G.,
Colonial Office,
S.W.

588

TELEGRAMS: CROWN LONDON
TELEPHONE: 3202 VICTORIA

4th February, 1914.

UGANDA RAILWAY Rolling Stock.

The Crown Agents for the Colonies present their compliments to H. J. Reid Esq., and enclose a copy of the Consulting Engineers' report shewing the position of the Rolling Stock on order for the Uganda Railway.

C.E.'s report.

UGANDA RAILWAY ROLLING STOCK

Regr.	Indent.	Contractor.	Stock.	Date of Orders Placed.	Date Due.	Present Position.
2089	650	Leds Forge Co. Ltd.	50 C.G. Wagons.	30-1-13	17/24-9-13	Work proceeding, but pattern wagon not yet ready.
2092	653	do.	30 H.S. Bogie Wagons.	do.	10-9-13	Work proceeding, but pattern wagon not yet ready.
2093	654	do.	10 L.S.	do.	27-8-13	Several details raised but pattern wagon not yet ready.
2095	656	do.	100 C.G.	do.	commence. 23-7-13 complete by 13-8-13	<u>COMPLETED.</u>
2256	806	Nasmith Wilson & Co.	7 Engine & Tenders.	8-8-13.	8-8-14.	The Cylinders are cast and the forgings are well advanced. Details are well in hand.
2284	-	do.	3 Tank Engines.	9-9-13.	31-5-14.	

From

570

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

UGANDA RAILWAY.

All communications to be
addressed to the Crown
Agents for the Colonies, the
address reference and the
title of this memorandum
being noted.

Printed in Great Britain
by Messrs. 1422 Victoria.

To W.C. Bottomley, Esq.,

Colonial Office,

S.W.

17th March, 1914.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their
compliments to W.C. Bottomley, Esq., and enclose a
copy of the Consulting Engineers' report showing the
position of the Rolling Stock on order for the
Uganda railway.

report

UGANDA RAILWAY ROLLING STOCK.

Item No.	Indent	Contractor	Stock	Orders Placed	Date due	Present Position.
558	550	Leeds Forge Co. Limited.	50 C.G. Wagons.	30/1/13	17-24/9/13	The general work is in progress, but the pattern vehicle is not yet ready.
559	553	do.	30 H.S. do.	do.	3-10/9/13	The Bogies and underframes press-work are completed. 27 Bogies erected. The pattern vehicle not yet ready.
560	554	do.	10 L.S. do.	do.	27/8/13	The Bogies and underframes press-work are completed and all the Bogies erected. The pattern vehicle is not yet ready.
561	555	do.	100 C.G. do.	do.	commence 23/7/13 complete 13/8/13	C O M P L E T E D.
562	506	Macynth Wilson & Co.	7 Engines & Tenders.	8/8/15	8/5/24	Nearly all the materials have now been delivered by the makers and the work is well in hand. The Cylinders are now being machined. The Boiler Plates have been flanged and machined and are ready for erection. The forgings are all complete. The Tank work is well forward, also the various details.
563	---	do.	5 Tank Engines	9/9/13	31/5/15	

From

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

UGANDA RAILWAY

All communications to be addressed to the Crown Agents for the Colonies, and above reference, and the date of this memorandum being quoted.

To H. J. Read, Esq., C.M.G.,
Colonial Office,
S. W.

TELEGRAMS: CROWN AGENTS
TELEPHONE: 7780 VICTORIA (4 LINES)

2nd April,

1914.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to H. J. Read, Esq., C.M.G., and enclose a copy of the 'Consulting Engineers' report shewing the position of the Rolling Stock on order for the Uganda Railway.

report

UGANDA RAILWAY ROLLING STOCK

Reqn.	Ident	Contractor	Stock	Orders Placed.	Date due	Present position.
2089	650	Leeds Forge Co. Ltd.	50 C.G. Wagons	30/1/13	17/24/9/13	The work is proceeding and the contractors have promised to have the pattern wagon ready about the end of this month.
2092	653	do.	30 H.S. Wagons	do.	5/10/9/13	The work on these wagons is now well in hand, and the contractors promise to have the pattern vehicles ready early this month.
2093	654	do.	10 L.S. Wagons	do.	27/8/13	
2095	656	do.	100 C.G. Wagons	do.	completed	C O M P L E T E D.
2256	806	Kamya Wilson & Co.	7 Engines & Tenders	8/8/13	8/5/14	All the materials for these Engines have been received from the makers. All the cylinders have been machined. Several Boilers are ready for drilling, and the detail work is well forward.
2284	"	do.	3 Tank Engines	9/9/13	31/5/14	

From THE CROWN AGENTS FOR THE COLONIES, Whitehall Gardens, LONDON, S.W.

To W. C. BOTTOLLEY Esq., Colonial Office, S.W.

In communications to be addressed to the Crown Agents for the Colonies the above reference and the date of this memorandum are noted.

Telex and Telegram London Telephone 182 Victoria

UGANDA RAILWAY ROLLING STOCK

The Crown Agents for the Colonies present their compliments to W. C. BOTTOLLEY Esq., and enclose a copy of the Consulting Engineers' report covering the question of the rolling stock on order for the Uganda Railway. A copy of a letter from the Leeds Forge Co. Ltd. is also enclosed.

REPORT.
24/4/14.

[Handwritten initials]

W. Kees
CA have shared up the wagon people we may hope for results.
at my ... 7/10/14

3333-D. FREIGHT MOTOR STOCK

Item	Weight	Contractor	Stock	Date of Orders Placed	Date Due	Present Position
2092	652	Deane Motor Co. Ltd.	10 U.S. Wagons.	Dec- 1-13	17-24-2-13	The contractors now promise to have the motor wagon ready for testing towards the end of this month.
2093	652	Do.	3 U.S. Wagons.	do.	3-10-9-13	All the engine work is completed and a number of bogies built. The contractors now promise to have the motor wagon ready for testing about the middle of this month.
2094	654	Do.	10 U.S. Wagons.	do.	27-8-13	The contractors have promised to have the motor wagon ready for testing towards the end of this month.
2095	806	Macynah Wilson & Co. Ltd.	7 Engines & 2 tanks	8- 5-13	8- 5-14	These machines are now in course of shipment.
2096	804	Do.	2 Tanks & Engines	9- 9-13	31-5-14	All the work that is complete. The frame plates are combined, and all the cylinders cast and machined. The tanks are now being erected. Work is actually well

Copy of a letter from the Leeds Forge Co. Ltd to the
Crown Agents for the Colonies, dated 24th April, 1914.

RY. 2089

UGANDA RAILWAY

50 Four-wheeled Covered Goods Wagons - Req. 2089
30 High-sided Open Bogie Wagons - Req. 2092
10 Low-sided Open Bogie Wagons - Req. 2093

Gentlemen,

We beg to acknowledge the receipt of your favour
(ref: W/Uganda Rly. 2089) of the 23rd. instant re delivery
of the above, and note your remarks.

As a matter of fact we have the work well-in-
hand on these contracts, but unfortunately we have
found it impossible to get the necessary space for
assembling the underframes, bogie frames etc. For
some time our works have been absolutely congested
through our being unable to get away previous contracts
for various reasons with which we have made you familiar,
although we have been doing everything possible to
overcome these difficulties.

These contracts are down for very early
attention and we hope to be in a position to start
delivery before the end of next month.

We have been doing everything possibly
could to get the extensions in our new shops completed
in order to deal with these orders and by that time
we shall be in a much better position.

Yours faithfully,

copy of a letter from the Lewis Carre Co. Ltd to the
Crown Agents for the Colonies, dated 24th. April, 1914.

Uganda Rly. 2089

UGANDA RAILWAY

50 Four-wheeled Covered Goods Wagons - Reqn 2089
30 High-sided Open Bogie Wagons - Reqn 2092
10 Low-sided Open Bogie Wagons - Reqn 2093

Gentlemen,

We beg to acknowledge the receipt of your favour
(ref: V/Uganda Rly. 2089) of the 23rd. instant re delivery
of the above, and note your remarks.

As a matter of fact we have the work well in
hand on these contracts, but unfortunately we have
found it impossible to get the necessary space for
assembling the underframes, bogie frames etc. for
some time our works have been absolutely congested
through our being unable to get away previous contracts
for various reasons with which we have made you familiar.
Although we have been doing everything possible to
overcome these difficulties.

These contracts are down for very early
attention and we hope to be in a position to start
delivery before the end of next month.

We have been doing everything possible
could to get the extensions in our new shops completed
in order to deal with these orders, and by that time
we shall be in a much better position.

COPY of a letter from the Leeds Forge Co. Ltd to the
Crown Agents for the Colonies, dated 24th April, 1914.

Uganda Rly. 2089

UGANDA RAILWAY

50 Four-wheeled Covered Goods Wagons - Reqn 2089
30 High-sided Open Bogie Wagons - Reqn 2092
10 Low-sided Open Bogie Wagons - Reqn 2093

Gentlemen,

We beg to acknowledge the receipt of your favour
(ref: Uganda Rly. 2089) of the 22nd. instant re delivery
of the above, and note your remarks.

As a matter of fact we have the work well in
hand on these contracts, but unfortunately we have
found it impossible to get the necessary space for
assembling the underframes, bogie frames etc. For
some time our works have been absolutely congested
through our being unable to get away previous contracts
for various reasons with which we have made you familiar
although we have been doing everything possible to
overcome these difficulties.

These contracts are down for very early
attention and we hope to be in a position to start
delivery before the end of next month.

We have been doing everything possibly
could to get the extensions in our new shops completed
in order to deal with these orders and by that time
we shall be in a much better position.

Yours faithfully,
Leeds Forge Co. Ltd.

Dr. J. J. Jones - W. Paul

577

You may like
to see rather referred
to recent minutes.
You will notice that
the order for the books
was placed in Jan. 13th
that it is only hoped to
begin delivery towards end
of May/14. I think, therefore
that you are justified in saying
that even if we placed
further orders at once, we
should not have to pay until
next financial year.

H. J. R.

17/2/14

Dear Sir,

Admirable.

I hope they will be ready to
pay up for today. Ch. D. S. 14

178

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens
LONDON, S.W.

UGANDA RAILWAY.

All communications should be addressed to the Crown Agents for the Colonies, the above reference and the date of this memorandum being omitted.

To J. BEAD, Esq., C.E.,
Colonial Office.

TELEGRAMS: "CROWN AGENTS"
TELEPHONE: 1000-1001

6th MAY, 1914.

UGANDA RAILWAY ROLLING STOCK

The Crown Agents for the Colonies present their compliments to M. J. BEAD Esq., C.E., and enclose a copy of the Consulting Engineers' report showing the position of the Rolling Stock on order for the Uganda Railway. A copy of a letter from the Leeds Forge Co. Ltd. is also enclosed.

report.

25/4/14.

UGANDA RAILWAY ROLLING-STOCK.

Reqn.	Indent	Contractor	Stock	Date of Orders Placed	Date Due	present position.
2089	650	Leads Forge Co. Ltd.	50 C.G. Wagons.	30-1-13	17/24-9-13	The contractors now promise to have the pattern wagon ready for testing towards the end of this month.
2092	652	do	50 H.S. Wagons.	do	3/10-9-13	All the press work is completed and a number of bogies built. The contractors now promise to have the pattern wagon ready for testing about the middle of this month.
2093	654	do	10 L.S. Wagons	do	27-8-13	The contractors have promised to have the pattern wagon ready for testing towards the end of this month.
2256	806	Hammyth Wilson & Co. Ltd.	7 Engines & Tenders	8-9-13	8-9-14	Three engines are now in course of erection.
2284	do	do	5 Tank Engines	9-9-13	31-6-14	All the forgings are complete. The Frame plates are machined, and all the cylinders cast and machined. The tanks are now being erected. Work is generally well

Copy of a letter from the Leeds Forge Co. Ltd to the
Crown Agents for the Colonies, dated 24th. April, 1914.

UGANDA RLY. 2089

UGANDA RAILWAY

50 Four-wheeled Covered Goods Wagons - Equip 2089
30 High-sided Open Bogie Wagons - Equip 2092
10 Low-sided Open Bogie Wagons - Equip 2093

Gentlemen,

We beg to acknowledge the receipt of your favour
(ref: W/Uganda-Rly.2089) of the 22nd. instant re delivery
of the above, and note your remarks.

As a matter of fact we have the work well in
hand on these contracts, but unfortunately we have
found it impossible to get the necessary space for
assembling the underframes, bogie frames etc. For
some time our works have been absolutely congested
through our being unable to get away previous contracts
for various reasons with which we have made you familiar,
although we have been doing everything possible to
overcome these difficulties.

These contracts are down for very early
attention and we hope to be in a position to start
delivery before the end of next month.

We have been doing everything possible
could to get the extensions in our new shops completed
in order to deal with these orders, and by that time
we shall be in a much better position.

Apologising for the delay,

THE CROWN AGENTS FOR THE COLONIES.

15, Abchurch Lane,
LONDON, E.C. 4.

To W. C. Bottomley, Esq.,

Colonial Office,

G. O.

Address for all
communications
to the Colonies, the
Foreign and the
Imperial
Secretaries.

Printed and Published
by the Crown, London.

9th June 1914

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present
their compliments to W. C. Bottomley, Esq.,
and enclose a copy of the Consulting Engineers'
report showing the position of the Rolling Stock
on order for the Uganda Railway.

Req. No.	Indented	Contractor	Stock	Orders Placed	Date Due	Present Position.
2089	050	Laeda Forge Co.	50 C.O. Wagons	30-1-13	17/24.9.13	The press work is in hand. The pattern wagon is not yet ready, but the Contractors promise to have it ready for tests the middle of June.
2092	053		30 H.P.	"	3/10/13	The press work is completed also a number of Logies. The pattern underframe is in hand.
2095	054		10 L.S.	"	27-2-13	The pattern wagon is completed. The bogies are built and underframe reas work completed. Delivery is promised early this month.
2256	500	Massey, H. & Co.	Engines and Tenders	8-8-13	8-8-14	The first engine is now being steamed and the work on the remainder is well forward.
2264			3 Tank Engines	9-1-12	31-8-14	All the bogies are built and riveted. The frame plates fitted and now being drilled. The side tanks are erected and all detail work is well in hand.

UGANDA RLY

From

THE CROWN AGENTS FOR THE COLONIES, 583

Whitehall Gardens
LONDON, S.W.

All communications to be addressed to the Crown Agents for the Colonies: the above reference and the title of this memorandum to be omitted.

To H. J. Read, Esq., C.M.G.,

Colonial Office,

S. W.

TELEGRAMS: "CROWN LONDON"
TELEPHONE: "THE VICTORIA"

5th June 1914

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to H. J. Read, Esq., C. M. G., and enclose a copy of the Consulting Engineers' report shewing the position of the Rolling Stock on order for the Uganda Railway.



BOATWORKS AND SHIP REPAIR WORKS

Boat No.	Incident	Contractor	Stock	Order Placed	Date	Present Position
2068	150	Steel Forge Co.	50 C.C. Engines	30-1-13	17-2-13	The work is in hand, the pattern work is not yet ready, but the contractors promise to have it ready for tests the middle of June.
2092	062		30 P.M.		27-2-13	The press work is completed also a number of engines. The pattern ingers frame is in hand.
2093	054		10 L.L.		27-8-13	The pattern work is completed. The boilers are built and under fire press work completed. Delivery is promised early this month.
2266	066	Washburn, Wilson & Co.	7 Engines and Tenders	8-6-13	8-5-14	The first engine is now being steamed, and the work on the remainder is well forward.
2264			5 Tank Engines	9-5-13	31-8-14	All the boilers are built and rivetted, the frame plates slotted and now being drilled. The side tank are erected and all detail work is well in hand.

UGANDA RAILWAY.

THE CROWN AGENTS FOR THE COLONIES.

Whitehall Gardens,
LONDON, S.W.

All communications to be addressed to the Crown Agents for the Colonies, the above reference and the title of this memorandum being quoted.

To H. J. Read Esq. C.M.G.,

Colonial Office,

585

S.W.

TELEGRAMS: "Crown Agents"
TELEPHONE: 7788 Victoria (4 Lines)

2nd July 1914.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to H. J. Read, Esq. C.M.G. and enclose a copy of the Consulting Engineers' report showing the position of the Rolling Stock on order for the Uganda Railway.

NO.	IDENT.	CONTRACTOR.	STOCK.	ORDERS PLACED	DATE DUE	PRESENT POSITION.
2089	650	Leas Force Co.	50 P.V. Wagons	30-1-13.	17/24.2.13.	The contractors now promise to have the pattern wagon ready for test early in July.
2092	650	"	30 H.L.	"	3/10.2.13.	Certificates have been sent to you for 15 wags. The remainder are in progress.
2093	654	"	10 L.S.	"	2-2-15.	Completed.
2256	806	Maxwell Wilson & Co.	7 Engines and Tenders.	B-503.	5-2-14.	Four Engines are passed and certified. The 6th Engine is to be steamed to-day. The 6th & 7th Engines are well advanced.
2284	"	"	3 Tank Engines	B-513.	5-5-14.	This work is well forward. The frames are now in course of erection. All the tanks are rivetted up. The cylinders have been tested and the detail work is well in hand.

THE CROWN AGENTS FOR THE COLONIES,

Whitehall Gardens,
LONDON, S.W.

Uganda Railway.

To H. J. Reid, Esq., C.M.G.
Colonial Office.

All communications to be
addressed to the Crown
Agents for the Colonies for
their reference and the
date of this memorandum
not to be written.

1908. August 1908.

UGANDA RAILWAY ROLLING STOCK

The Crown Agents for the
Colonies present their compliments to H. J. Reid Esq. C.M.G.
and enclose a copy of the Consulting Engineer's Report
report showing the position of the Rolling Stock on order for
the Uganda Railway.

No.	Incident	Contractor	Quantity	Date of Orders Placed	Date Shipped	Present Position
2069.	500.	Leads Refr Co.	50 G. O. Wagon.	30-1-15.	1/24-2-15.	The pattern wagon is now in course of erection, and completion is now promised by the middle of August.
2092.	652	-----	50 H.S.	"	3/10-2-15.	
2093.	654	-----	10 H.S.	"	27-5-13.	U. Completed.
2256.	806	Mansyth Wilson & Co.	7 Engines & Tenders	8-5-13	8-5-14	
2254.		-----	3 Tank Engines	9-9-13.	31-5-14.	Certificates for these Engines pre-ordered sent forward today.

M. J. [Signature]

H. S. Wages - A. C. Jarka 8 July

B. J. Filcorda 22 July

L. S. Wages - B. J. "Berber" 24 June

Lucas - Tardus - Chas. Ellerman "adult" 6th July

A. C. Jarka 8 July

Chas. Ellerman 31 July

Jack Simpson - A. C. "Hendersony" little 11 Sep

Uganda Ry.

All communications to be addressed to the Crown Agents for the Colonies, the above reference and the date of this memorandum being quoted.

Telegrams: Crown London.
Teletype: 2200 Victoria Street.

From

THE CROWN AGENTS FOR THE COLONIES, 599

Whitehall Gardens,
LONDON, S.W.

To H. J. Reid, Esq., C.M.G.
Colonial Office,
S. W.

14th. September 1914.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies
present their compliments to H. J. Reid Esq., C.M.G. and
enclose a copy of the Consulting Engineer's Report showing the
position of the Rolling Stock on order for the Uganda
Railway.

E.P. Report.

Uganda Rly.

All communications to be addressed to the Crown Agents for the Colonies, the above reference and the date of this memorandum being quoted.

TELEGRAMS: "CROWN LONDON"
TELEPHONE: 7750 VICTORIA (6 LINES)

From

THE CROWN AGENTS FOR THE COLONIES
Whitehall Gardens,
LONDON, S.W.

To

W. C. Bottomley, Esq.

Colonial Office

19th November 1914

UGANDA RAILWAY HOLDING STOCK

The Colonies present their compliments to Mr. Bottomley, Esq. and enclose a copy of the Consulting Engineer's Report showing the position of the Holding Stock on order for the Uganda Railway.

File Report.

UGANDA RAILWAY

ROLLING STOCK

Requisition No.	Contractor's	Stock	Date	Present Position.
2366	Metropolitan Carriage and Finance Co. Ltd.	4 Bogie Carr. Underframes.	25.11.14.	Work is proceeding on tools, templates &c.
2528	---	2 do.	7.9.1915.	This work will follow the above Contract.
2402	Gloucester Ry. Co. Co. Ltd.	3 Oil Tank Wagons.	13.1.1915.	Materials have been received from the makers and detail ironwork is in progress.
2491	Leeds Forge Co.	1 Bogie Sleep- ing Saloon Carr. 1 Fishing Saloon Carriage.	9.12.15.	
2499/1a	---	20 H.S. Bogie Wagons. 20 L.S. do.	26.4.1915 14.6.1915	No progress made on these Contracts.
2583	P. & V. Yacchellars	6 sets Ironwork for Horseboxes.	17.12.14.	
2489/1	Hurst Nelson & Co	4 H.S. Wagons	11.2.1915	No progress made on these contracts.

Miller Manufacturing Co.

B. & A. Manufacturing

Truce & Co.

Granger & Co.

Microphotian Chemical Co.

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

24 1/2 x 3 1/2 x 3 1/2

These Conferences

to discuss

business made

to be in view

of the

of the

of the

24

25

26

27

28

29

30

No. 10. 1928

Reqn. No.

Indent No.

Contract No.

2366

2528

2402

2491

2499/1a

2553

2499/1

300

Metals Carriage Co

Manchester Ry. Co.

Lords Works Co.

2 1/2 lbs

Great Britain

Report on the D. Services

25.11.14. In abeyance

7.1.15

12.1.15 Detail work

program

fisher

which

are

Other

in hand

16

20

22

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the

Colonies present their compliments to W.C. Rottonley, Esq.

and enclose a copy of the Consulting Engineers'

Report showing the position of the Rolling Stock

under the Uganda Railway.

and Recd. 20/1/15

Station "Empire"
Telephone: 7730 Victoria (4 lines).

Very little

progress

has been made

in

work

done

for

the

purpose

of

the

work

done

From

THE CROWN AGENTS OF THE ROYAL CANAL

Agents for the
LONDON & N.

Uganda R.R.

Nottingham.

Downing Street

No

10

O.C.K.

1. 1. 15.	1. 1. 15.	1. 1. 15.	1. 1. 15.
2. 1. 15.	2. 1. 15.	2. 1. 15.	2. 1. 15.
3. 1. 15.	3. 1. 15.	3. 1. 15.	3. 1. 15.
4. 1. 15.	4. 1. 15.	4. 1. 15.	4. 1. 15.
5. 1. 15.	5. 1. 15.	5. 1. 15.	5. 1. 15.
6. 1. 15.	6. 1. 15.	6. 1. 15.	6. 1. 15.
7. 1. 15.	7. 1. 15.	7. 1. 15.	7. 1. 15.
8. 1. 15.	8. 1. 15.	8. 1. 15.	8. 1. 15.
9. 1. 15.	9. 1. 15.	9. 1. 15.	9. 1. 15.
10. 1. 15.	10. 1. 15.	10. 1. 15.	10. 1. 15.
11. 1. 15.	11. 1. 15.	11. 1. 15.	11. 1. 15.
12. 1. 15.	12. 1. 15.	12. 1. 15.	12. 1. 15.
13. 1. 15.	13. 1. 15.	13. 1. 15.	13. 1. 15.
14. 1. 15.	14. 1. 15.	14. 1. 15.	14. 1. 15.
15. 1. 15.	15. 1. 15.	15. 1. 15.	15. 1. 15.
16. 1. 15.	16. 1. 15.	16. 1. 15.	16. 1. 15.
17. 1. 15.	17. 1. 15.	17. 1. 15.	17. 1. 15.
18. 1. 15.	18. 1. 15.	18. 1. 15.	18. 1. 15.
19. 1. 15.	19. 1. 15.	19. 1. 15.	19. 1. 15.
20. 1. 15.	20. 1. 15.	20. 1. 15.	20. 1. 15.

Nottingham

Bank of England
 10, Abchurch Lane
 London, E.C. 4
 1st Dec 1915

of the
 the

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,
LONDON, S.W.

Head, Esq.

Date of
Order
Placed

Basic Carriage & Maintenance 29. 4. 14

19. 9. 14

25. 5. 14

25. 9. 14

12. 10. 14

5000.

the position of

Uganda Railway.

million

UGANDA RLY.

All communications to be addressed to the Crown Agents for the Colonies, the above reference, and the title of the memorandum, being quoted.

11, Abchurch Lane, London, E.C. 4.
Telephone 1700, Victoria (4 lines).

From

THE CROWN AGENTS FOR THE COLONIES

Whitehall Gardens,

LONDON, S.W. 1

To

H. J. Read, Esq.,

Colonial Office,

S. W.

8th March 1914.

UGANDA RAILWAY ROLLING STOCK.

The Crown Agents for the Colonies present their compliments to H. J. Read Esq. and enclose a copy of the Consulting Engineers' Report showing the position of the Rolling Stock on order for the Uganda

1915

UGANDA RAILWAY ROLLING STOCK.

The ~~own~~ Agents for the Colonies present

to H. J. Read Esq., and enclose

the ~~Company's~~ Report showing

an order for the

Reqn. Agent
No. No.

2566 220

2528 57

2402

2491

2499/1A

25

27

On 10
Circled
21/1/15

Stock

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

2000

Regr.	Instal. No.	Attributor.		
2366	929	Me		
2398	57	Dr		
2482	-	G13	V. Carr: C	
2491	18	Lesly		
2499/1a	27			
2533	62	P. 4		
2499/1	27	Kurat		

20

is
cre
attle p
ress wo
pleted
in har
scapline
in ab
warrm
repor

18.16.14
14. 8.10
15.10.14
17.12.14
9.10.14
13. 2.15

THIS DOCUMENT CONTAINS UNCLASSIFIED INFORMATION EXCEPT WHERE SHOWN OTHERWISE

To be returned to the sender

1.16 0.000

... YEARS FOR THE ...

W. H. Huttonley, Esq.,
Colonial Office,
Downing Street

US 402

The ...

present ...

and ...

... ..

on ...

PHOTOGRAPH NOT
TO BE REPRODUCED
WITHOUT PERMISSION
OF THE
CAND OFFICE, OTTAWA

Order No.	Date	Particulars	Amount	Balance
1	29. 5. 14	4 Postage Carx. Underframes	25.11.14	
2	15. 9. 14	7. 11. 14		
3	28. 1. 14	Oil and Wagon		
4	22. 10. 14	Home Sleeping Wagon Carriage		
5	12. 0. 14	U.S. Home Wagon		
6	15. 10. 14	Home Wagon		
7	11. 0. 14			

Underframes are
 casted new
 and with brake
 set of
 is made
 mended.

are crilled
 set well in
 in wagon will
 this week.

progress

25. 6. 14 date
 to
 14. 6. 15

15. 10. 14 19. 12. 14
 11. 0. 14

Reqn No. Indent No.

2366 920

2528 57

2402 --

2491 18

2499/1a 27

2523 62

2499/1 27

3 Bill 'ink Wash

1 Piece Sleeping
Ox

1000. 2000. 3000.

Network of
Roads

1000.

25.10.24

7.10.1

519

Reqr.	Index
2566	
2528	
2402	
2491	
2199/1	
2588	
2499/1	

28. 11.17.14

19. 9.14 7. 8.16

28. 3.14

2 sets ironwork for Horseboxes.

15.16.14 17. 12. 15

15.10.14 11. 12. 15

THE ECONOMIC SERVICE OF THE UNIVERSITY OF
LONDON, S.W.

10th August 1964

CC: PRODUCE PHOTO
RE: R. G. G. G. G.
ALL'S WELCOME IN
PUBLIC SECTOR

Req. No.

566

2508

Contractor

Co. Gen.

Co.

Stock

4 Bogie Carr: Underframes

2

3 Oil Tank Wagons

1 Bogie Sleeping Carriage

1 " " Bining

20 H. S. Bogie Wagons

30 L. S. " " do

6 sets Ironwork for Horse Boxes

34 H. S. Wagon

1914

1914

14

26

12,102.4

13,101.1

13,101.1

Wachter
and Lambert 26 5382 } view
Halls has not yet accepted that his medical
case is on the 19th December
2004 43227/SAP has declined
Biodane 44172/SAP " " }

Positive

COLONIAL OFFICE

... as from the date
 ... and full pay as from the
 of arrival atombase
 understood ... will be liable to
 serve either in the East Africa Protec-
 torate or in Uganda according to the
 Governor may direct.

~~March 1913~~

~~Apr. 9th October 1911~~

Memorandum showing the
 general conditions attached to appoint-
 ment in East Africa and a copy of the
 leave and passbook regulations
 of the Protectorate

and a copy of the Colonial Regulations
 are also enclosed.

1918.

... are not available, a list of ...

... about ...

7. A copy of "Notes for

Officers appointed to East Africa

and Uganda" is enclosed.

I am, &c.,

(Signed) H. J. READ,

Secretary of State

Notes for Officers.

DRAFT

Mr. P. C.

MINI

Mr. P. C. 9.12.18

Sir H. J. J. J.

(41021)

and to request
concerning his...
P. C. & J. G. ...
particular with ...
Mr. Anderson ...
and Mr. Anthony ...

para. of Mr. Anderson's
statement I am to
request you to be joined to
P.M.S.

LOT 24/1079

629

for the examination will be paid.

Government and we may be...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...

...



RECEIVED
FEB 1 1941
U.S. DEPARTMENT OF JUSTICE
FEDERAL BUREAU OF INVESTIGATION
WASHINGTON, D.C.



003
the copy of 1/14 p

with reference to
letter of this date
I request you to inform the
General that as Mr
J. H. Wilson and Mr
H. H. Brewster have

with regard to
later part of the record

he will be glad if
~~he request that the~~
enclosed copies of

1/14 p

PFO

For Secretary of State

Mr. Secretary
1875 7/15/84
Mr. Secretary

received
P.M. 8

W. H. Raper
accepted

1884

of the Secretary of State. A
regulations as to pensions


quantity of sugar.

2. I am to request that,

P.T.O.

245 + 26

EXAMINATION WILL BE MADE
BY THE
COMMISSIONER



...select for 50
...and Tele-
...in the East Africa Postal and
...Department. His salary and
...allowance

copy of "Notes for

or in certain cases an allowance in
lieu of quarters is granted at the
discretion

4/15 1/26

inf. pp 19/16

1841
LONDON

[Faint, mostly illegible handwritten text, possibly bleed-through from the reverse side of the page.]

L.R.C.S

L.R.F.P. and S.

Licentiate of the Royal College
of Physicians.

Licentiate of the Royal College
of Surgeons.

Licentiate of the Royal
Faculty of Physicians and

Table of Contents.

Introduction

page

1. The History of the

2. The

3. The

4. The

5. The

6. The

7. The

8. The

9. The

10. The

11. The

12. The

13. The

14. The

15. The

16. The

17. The

18. The

19. The

20. The

21. The

22. The

W. H. Allen Salary Capt. W. H. Allen

(3) Sir Uganda White Island (continued) 5.6

1. R. Baker	5.00	22 Sept. 12
2.
3.
4.
5.
6.
7.
8.
9.
10.

11.
12.
13.
14.
15.
16.
17.
18.
19.
20.
21.
22.
23.
24.
25.

26.
27.
28.
29.
30.
31.
32.
33.
34.
35.
36.
37.
38.
39.
40.
41.
42.
43.
44.
45.
46.
47.
48.
49.
50.
51.
52.
53.
54.
55.
56.
57.
58.
59.
60.
61.
62.
63.
64.
65.
66.
67.
68.
69.
70.
71.
72.
73.
74.
75.
76.
77.
78.
79.
80.
81.
82.
83.
84.
85.
86.
87.
88.
89.
90.
91.
92.
93.
94.
95.
96.
97.
98.
99.
100.

101.
102.
103.
104.
105.
106.
107.
108.
109.
110.
111.
112.
113.
114.
115.
116.
117.
118.
119.
120.
121.
122.
123.
124.
125.
126.
127.
128.
129.
130.
131.
132.
133.
134.
135.
136.
137.
138.
139.
140.
141.
142.
143.
144.
145.
146.
147.
148.
149.
150.

THE UNIVERSITY OF CHICAGO
 LIBRARY
 1100 EAST 58TH STREET
 CHICAGO, ILL. 60637

Hammond, R.

Medical Officer, Nyasaland
Appointed M.O. Nyasaland 2/11/02

Harvey, H. H.

Principal Medical Officer, N.
Appointed M.O. Nyasaland, 6/11/02
P.M.O. 29 April 02

Hudson, F. L.

Medical Officer, East Africa
M.B.S. (Reg), L.R.C.P. (Hon)
18 Oct 04

Medical Officer, S. & Africa Post Office, S. & A. S.
M. I. C. R. S. P. 1914 8 Oct 13 65

Medical Officer, S. & Africa Post Office, S. & A. S.
M. I. C. R. S. P. 1914 8 Oct 13 65

Medical Officer, S. & Africa Post Office, S. & A. S.
M. I. C. R. S. P. 1914 8 Oct 13 65

Medical Officer, S. & Africa Post Office, S. & A. S.
M. I. C. R. S. P. 1914 8 Oct 13 65

Medical Officer, S. & Africa Post Office, S. & A. S.
M. I. C. R. S. P. 1914 8 Oct 13 65

number.

Two instances of...
...
... of vacable let go, he will get...

254

Next subsequent Paper

25426/30